5
625.704
H3fe
Jan. 31, 1987

PL
Montana State Library
3 0864 1006 8704 8
TURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87
*** MISSOULA DISTRICT ***

DATE:02/10/87 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0 047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO $ 1,035,916	$ 1,017,169	02/08/85 04/01/85 10/23/86	F.P.M. CHEZICK, LAWRENCE J PHONE NO.826-4457 100.0	107.1
F-IQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT PL MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC. $ 8,502,509	$ 8,392,968	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 98.0	95.7
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST	9 649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC. $ 1,677,097	$ 1,678,938	04/26/85 07/16/85 10/24/86	F.P.M. KALBERG J.GARY PHONE NO 884-4240 100.0	101 6
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4 716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,199,845	$ 3,199,845	09/27/85 04/03/86 ** / /	F.P.M CYR, JAMES L. PHONE NO 549-2460 98.0	97.8
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA 41+04.50 AND	COP CONSTRUCTION CO $ 1,449,488	$ 1,401,258	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C PHONE NO.ND PHONE 96.7	76.9
BRF 19-2(9)49 PHILIPSBURG - DRUMMOND	0 036	INCIDENTAL CONSTRUCTION BRIDGE ENDS	FRONTIER-WEST, INC $ 666,844	$ 666,344	01/10/86 03/04/86 12/19/86	F.P.M. SILVEY, JACK C PHONE NO 859-3932 100 0	81 4
F 24-1(8)8		GRADE, AGGREGATE SURFACING,	GLENN REHBEIN EXCAVATING, INC		03/03/86	F.P.M WILLIAMS, JAMES A PHONE NO.258-6587	

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION
FEB 20 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 1,654,739	$ 1,543,890	03/25/86 ** / /	93.3	92.5
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO		04/11/86 06/06/86 ** / /	F.P.M. GHEZICK, LAWRENCE J. PHONE NO 826-4457 78.0	103.0
BRF 6-1(32)101 MAGPIE CR BR - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR.)	RINKERD CONSTRUCTION, INC.	$ 225,623	05/06/86 06/09/86 10/29/86	F.P.M. TEDDY R.DESCHAMPS ACT PHONE NO 100.0	95.7
F 5-2(32)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC	$ 5,555,556	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO 849-5223 36.8	47.3
BR 9024(1) SWAN RV.BR.-NC. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC	$ 262,192	05/06/86 07/09/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO 884-4240 98.0	71.6
BR 9045(3) LITL.BITTERROOT RV BR-NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA 15+39.00	TRI STATE CRANE & RIGGING	$ 145,049	05/30/86 07/23/86 10/18/86	F.P.M. GREEN, JAMES L PHONE NO.676-2590 100.0	79.3
BRF 7-1(26)26 BITTERROOT BR - SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC	$ 1,132,463	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, GERALD P PHONE NO.777-5971 83.8	57.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT TIME USED
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN	10.429	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC. $ 1,309,615	$ 1,272,560	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L PHONE NO.676-2590 97.2	40.2
BR 9031(3) FISH CR BR -2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA 8+75.04	BINKERD CONSTRUCTION, INC. $ 179,696	$ 165,618	06/27/86 07/17/86 ** / /	F.P.M. BOAT, GEORGE M. PHONE NO.NO PHONE 92.2	72.0
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & COMPANY $ 566,814	$ 396,847	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO 755-5717 69.9	87.5
RTF 52-1(6)12 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT, INC. $ 1,100,500	$ 317,520	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J GARY PHONE NO.884-4240 28.9	28.0
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN & SONS CONSTRUCTION, INC $ 600,054	$ 382,246	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R PHONE NO 755-5717 63.7	76.7
BRF 1-1(27)57 FISHER RV BR - NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 831,757	$ 210,887	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J GARY PHONE NO.884-4240 25.4	11.4
F 35-1(5)0 ST REGIS - NORTHEAST IM 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27		PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY		10/07/86 / / **11/01/87	F.P.M. DYR, JAMES L PHONE NO 649-2460	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
ST REGIS EAST & WEST	10.248		$ 5,429,308	$ 21,983		0.4	
HES 56-2(1)32 SOUTHEAST OF TROY	0.300	GUARDRAIL & SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 26,990	$ 0	12/30/86 / / **05/22/87	F.P.M. MARIN, GARY R PHONE NO 755-5717 0.0	
HES 7-2(10)90 BUCKHOUSE BRIDGE - MISSOULA	0.600	LIGHTING	HARP LINE CONSTRUCTORS CO. $ 25,196	$ 0	12/30/86 / / **05/01/87	UNASSIGNED 0.0	BY / /
SMP 1299(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT.STOCKPILE CRUSHING	JIM GILMAN EXCAVATING CO., INC $ 148,150	$ 0	12/30/86 02/03/87 **06/30/87	F.P.M. WILLIAMS, JAMES R PHONE NO.258-6587 0.0	BY / /
SMP 1499(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	CONFEDERATED CONTRACTORS, INC $ 116,143	$ 0	12/30/86 / / **06/30/87	UNASSIGNED 0.0	BY / /
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC $ 186,550	$ 0	12/30/86 / / **06/30/87	UNASSIGNED 0.0	BY / /
MISSOULA DISTRICT TOTALS			$ 36,350,942	$ 24,542,567		67.5	

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(42)150 U 3 BERNICE - EASIN	6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC $ 14,367,222	$ 14,383,463	04/30/84 05/22/84 10/09/86	F.P.M. BOER, WILLIAM PHONE NO 225-8962 100.0	90.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01 31/87

DATE:02/10/87 *** BUTTE DISTRICT *** PAGE NO. 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ. COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)142 BERNICE - SOUTH	7.848	GRADE, AGGR.SURF., BIT PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO	$ 18,798,770	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO 494-5894 98.0	110.4
RS 278-1(3)43 JACKSON - NORTH	7.308	PMS OVERLAY,SEAL & COVER	GLENN REHBEIN EXCAVATING, INC.	$ 1,598,335	04/26/85 05/28/85 10/30/86	F.P.M. BROELL, IRVIN PHONE NO 782-1797 100.0	95.8
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES)	3.841	GRADE, AGGR SURF., BIT.PL.MIX SURF , & STRUCTURES	SLETTEN CONSTRUCTION CO., INC	$ 6,210,597	08/01/85 08/19/85 12/22/86	F.P.M. BETTLE, JOSEPH PHONE NO 494-3442 100.0	100.0
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF , AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.	$ 12,120,042	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 88.5	71.8
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES SHF 8-4(8)76 MISSOURI RV BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO	$ 1,745,625	03/28/85 09/12/85 ** / /	F.P.M. REATHER, ALBERT PHONE NO 444-6326 95.0	96.8
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.948	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V BURGGRAF CO , INC.	$ 3,208,755	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5795 96.1	94.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 15-2(51)116 BUXTON INTERC - NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC $ 2,347,712	$ 2,036,870	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO 782-1797 86.8	102.4
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO. $ 228,454	$ 228,454	11/22/85 06/05/86 09/10/86	F.P.M. BROELL, IRVIN PHONE NO.782-1797 100.0	62.5
RTF 11-1(13)0 (TIED 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 NORRIS - EAST	87.500	SEAL & COVER	MARVIN A REHBEIN $ 1,079,822	$ 1,005,482	04/11/86 07/23/86 09/16/86	F.P.M. BROELL, IRVIN PHONE NO 782-1797 100.0	BY 09/01/86
IR 15-2(49)124-8 BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,392,691	$ 9,016,709	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO 782-0397 96.0	78.7
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONSTRUCTION CO., INC $ 1,761,610	$ 1,752,759	05/06/86 06/02/86 ** / /	F.P.M. REATHER, ALBERT PHONE NO.444-6326 89.4	96.0
IR 0008(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW PAINTING CO $ 496,000	$ 397,735	05/06/86 07/14/86 ** / /	F.P.M. WISSINGER, MARK(ACT PHONE NO.NO PHONE 80.2	85.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PRO. COMP	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS EMPL. MANAGER / % CONT TIME USED
IR 90-6(87)307 WEST BOZEMAN INTER -N & STR	0.040	CATHODIC PROTECTION SYSTEM	YELLOWSTONE ELECTRIC COMPANY $ 138,971	$ 138,971	05/06/86 07 14 86 11/25/86	F.P.M. WIEBE, HAROLD PHONE NO 225-3962 100.0	13 0
BR 9022(9) JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR EMC STA 4402.50 & 6437 50	MONTANA CONSTRUCTION CO $ 404,376	$ 403,712	05/06/86 06/11/86 12 23/86	F.P.M. ALMAN, ROBERT PHONE NO 494-6696 100.0	97 2
BRF 84-4(4)28 GALLATIN RN.BR _W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO $ 577,723	$ 503,295	05/30/86 06/30/86 **06/15/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 55 8	68.3
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V BURGGRAF CO , INC $ 1,111,287	$ 990,648	05/30/86 06/05/86 06/05/86	F.P.M. SHUYLER, WILLIAM PHONE NO 587-5785 100	73 4
F 64-1(7)5 BIG SKY SPUR (SLIDE CORR.)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	BARNARD CONSTRUCTION CO , INC $ 474,482	$ 474,482	05/30/86 06/18 86 09/11/86	F.P.M. SHUYLER, WILLIAM PHONE NO 587-5785 100.0	100.0
RTF-HES 8-1(11)14 GARRISON - EAST	7.562	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC. $ 1,025,996	$ 1,031,601	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO.782-1797 98 0	85 0
IR 15-2(82)126 BUTTE URBAN FENCING	0.800	FENCE REHABILITATION	L A. CONSTRUCTION $ 328,262	$ 328,263	05/30/86 07/02/86 11/05/86	F.P.M. ERICKSON, WALTER PHONE NO.732-0397 100.0	92 1
RTF-HES 19-1(14)17		PLANT MIX BITUMINOUS	HILSE CONSTRUCTION CO , INC		06/27/86	F.P.M. FLYNN, CLAUDE PHONE NO 494-5894	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT TIME USED
7MI.WEST OF ANACONDA - WEST	7.426	SURFACING OVERLAY	$ 1,148,386	$ 974,880	07/23/86 **10/20/86	85.3	76.7
RS 283-1(11)0 HARRISON - PONY	5.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC $ 771,576	$ 687,402	06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO 586-5074 89.1	50.0
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN	6.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO , INC. $ 1,074,326	$ 976,761	06/27/86 07/28/86 **05/15/87	F.P.M. BURK, WILLIAM PHONE NO 225-3962 90.9	74.4
BR 9029(7) BIG HOLE RV BR.-SW OF TWN.BR	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION, INC. $ 634,013	$ 178,974	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 28.2	39.2
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO., INC. $ 2,509,620	$ 295,395	10/07/86 10/24/86 **09/15/87	F.P.M. SHUZLER, WILLIAM PHONE NO 587-5785 11.3	
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO , INC $ 5,118,183	$ 185,382	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR PHONE NO.683-6290 3.6	
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.850	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING CO , INC $ 629,158	$ [illegible]	12/30/86 **08/29/87	F.P.M. GEATHER, ALBERT PHONE NO.244-6326 [illegible]	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BUTTE DISTRICT TOTALS			$ 89,492,978	$ 78,174,932		87.4	
*** GREAT FALLS DISTRICT ***							
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR SURF ,CONC TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC $ 4,611,989	$ 4,611,989	03/11/85 04/16/85 ** / /	F.P.M. BLACK, C PHONE NO 278-7991 98.0	94.1
RTF 60-2(15)71 BELT - EAST & WEST	10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO , INC. $ 2,280,583	$ 2,241,622	03/11/85 04/29/85 11/16/86	F.P.M. ENDERSON, G. PHONE NO.727-4350 100.0	125.5
F 1-6(6)379 WEIGH STA WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO ,INC $ 6,248,178	$ 5,515,660	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G PHONE NO.265-6821 88.3	84.3
IR 15-5(76)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW ,RR ST. & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO., INC $ 4,768,428	$ 4,725,212	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO 727-4350 98.0	78.9
RS 236-2(2)65 15.7 MI SOUTH OF BIG SANDY-SO	11.774	GR., AGG SURF ,SEAL AND COVER	E.H. OFTEDAL & SONS, INC. $ 1,945,108	$ 1,945,108	08/22/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	84.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	MACKIN CONSTRUCTION CO. $ 81,336	$ 81,336	09/27/85 04/07/86 10/21/86	F.P.M. STEEN, G. PHONE NO.727-4350 100.0	74.7
RS 223-2(1)41 CHESTER -SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO.,INC $ 1,272,377	$ 1,139,530	11/22/85 04/17/86 10/17/86	F.P.M. GREGORY, D PHONE NO.278-7944 100.0	100.0
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC $ 4,194,143	$ 3,975,344	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F PHONE NO.727-4350 94.8	100.0
IR 15-6(24)309 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC. $ 2,825,327	$ 2,825,327	03/03/86 04/07/86 10/31/86	F.P.M. BLACK, D. PHONE NO 278-7931 100.0	98.0
RTF-HES 3-1(8)8 SUN RIVER JCT - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27) US HWY 310	9.840	PLANT MIX BITUMINOUS SURFACING OVERLAY	AMERICAN ASPHALT, INC. $ 1,101,529	$ 1,100,139	05/06/86 06/03/86 ** / /	F.P.M. SMITH, W. PHONE NO.264-5384 98.0	95.0
BH 9026(4) MARIAS RV BR -SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC. $ 173,643	$ 169,393	05/06/86 07/28/86 ** / /	F.P.M. GREGORY, D. PHONE NO 278-7944 97.5	61.3
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC. $ 1,141,225	$ 1,033,206	06/27/86 07/25/86 **05/15/87	F.P.M. ENDERSON, G PHONE NO 727-4350 90.5	68.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/21/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9008(10) DENT BRIDGE OVER TETON RIVER	0.304	APPROACHES GRADING & AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO., INC. $ 411,045	$ 408,649	06/27/86 07/22/86 **05/07/87	F.P.M. STEEN, G PHONE NO 727-4350 97.4	82.4
BR 9051(6) WILLOW CR.BR. - 5D OF GALATA	0.000	CULVERT	G.M. CONSTRUCTION, INC $ 90,954	$ 0	09/02/86 / / **11/15/86	F.P.M. GREGORY, D PHONE NO.278-7944 0.0	
BR 9007(12) SUN RV.BR -1MI S EMERSON JCT	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO., INC $ 419,633	$ 285,016	09/02/86 09/15/86 **09/01/87	F.P.M. STEEN, G PHONE NO.727-4350 67.9	28.1
HES 5203(5) 3RD ST.NW./SMELTER AVE.-GR.FLS	0.000	LIGHTING & SIGNALS	LIVESAY TRAFFIC MAINT , INC. $ 30,176	$ 14,027	11/06/86 12/03/86 ** / /	F.P.M. ROBINSON, F PHONE NO.727-4350 46.5	BY 03/15/87
RS-BRS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	S K CONSTRUCTION, INC $ 2,476,095	$ 16,710	11/06/86 / / **10/07/87	F.P.M. BLACK, D. PHONE NO 278-7931 0.7	
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.400	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND & GRAVEL CO , INC. $ 2,139,226	$ 0	12/30/86 01/23/87 **12/15/87	F.P.M. SMITH, W PHONE NO 264-5384 0.0	
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT , INC $ 30,302	$ 4,244	12/30/86 01/12/87 **03/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 14.0	BY 03/15/87
HES 1-3(15)254		GUARDRAIL & SIGNING	OMO CONSTRUCTION CO.		12/30/86	F.P.M. BLACK, D PHONE NO.278-7931	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
WEST OF CUT BANK	0 900		$ 37,996	$ 0	/ / **05/29/87	0.0	
GREAT FALLS DISTRICT TOTALS			$ 36,299,492	$ 30,084,450		82.9	

*** GLENDIVE DISTRICT ***

RTF-BRF 20-2(8)33 SAVAGE - CRANE	9 037	GRADING,AGG SURF ,PL. MIX BIT SURF , BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC $ 4,034,502	$ 3,723,696	06/28/85 09/09/85 ** / /	F.P.M. KELLY, BERNARD F PHONE NO 365-2877 92.3	82.2
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11 124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. $ 11,466,961	$ 11,257,891	08/28/85 09/28/85 ** / /	F.P.M. KELLY, HOWARD D PHONE NO 482-6281 98.0	80.9
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO. $ 4,821,206	$ 2,091,060	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5701 43.4	47.3
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC. $ 5,097,772	$ 5,000,666	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 98.0	100.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

DATE 02/10/87 *** GLENDIVE DISTRICT *** PAGE 40.13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC $ 6,989,136	$ 6,747,897	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L PHONE NO.365-2877 96.5	89.2
STP-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,530,441	$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN,JAMES E PHONE NO 787-5701 98.0	98.0
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO., INC. $ 3,671,647	$ 3,076,806	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO 232-1093 83.8	79.4
BR 9055(1) BEAVER CR.BR.-1st AVE SO.,WIBX	0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00	COP CONSTRUCTION CO. $ 275,908	$ 270,860	05/06/86 06/02/86 10/28/86	F.P.M. QUALE, KENNETH G. PHONE NO 365-2877 100.0	76.7
BR 9013(6) PINE CR. - 6 MI SO.OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV.	JARRETT CONSTRUCTION, INC $ 67,659	$ 67,659	05/30/86 09/05/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 98.0	95.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL & SONS, INC $ 2,945,442	$ 2,011,152	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 68.3	47.0
BR 9006(3) THOMPSON CR.BR -12MI.W. ALZADA	0.087	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION $ 145,555	$ 0	10/07/86 / / **05/25/87	F.P.M. SCHNEIDT, JOE L PHONE NO 436-2935 0.0	10.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01.31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
HES 4141(8) BRIDGE END TREAMENT - W POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY INC. $ 139,499	$ 0	10/07/86 / / **05/25/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO 653-1050 0.0	
F-HES 16-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 512,295	$ 16,775	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L PHONE NO.365-2877 3.3	
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC $ 870,433	$ 0	11/06/86 / / **09/15/87	F.P.M. NOVAKOVICH, DUANE J PHONE NO 653-1050 0.0	
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 4,000	11/06/86 / / **09/01/87	F.P.M. STEWART, DONALD L PHONE NO.365-2877 0.4	
BR 9046(5) BIG MUDDY CR.BR -W.OF PLENTYWD	0.054	BRIDGE APPROACH - GRADE & AGGREGATE SURFACING	MACKIN CONSTRUCTION CO. $ 166,607	$ 0	12/30/86 / / **07/31/87	UNASSIGNED 0.0	
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC $ 888,109	$ 0	12/30/86 / / **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 0.0	
RS 336-1(1)0 OLLIE ROAD - NORTH OF BAKER RS 247-1(1)0 WEBSTER - EAST	14.170	RESHAPING AND GRAVEL SURFACING	GLENN REHBEIN EXCAVATING, INC. $ 330,879	$ 0	12/30/86 / / **07/10/87	UNASSIGNED 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT TIME USED
RS 438-1(4)0 NASHUA - NORTH	13.422	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 0	12/30/86 / / **08/21/87	F.P.M. DUROCHER, DOUGLAS A PHONE NO.228-2081 0.0	
GLENDIVE DISTRICT TOTALS			$ 47,324,664	$ 37,186,267		78.4	

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT TIME USED
RS 381-1(3)0 GOULDING CREEK RD	4.828	GR , AGG SURF , SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC. $ 1,069,777	$ 1,069,777	08/28/85 11/06/85 10/28/86	F.P.M. DeVORE, DALE E. PHONE NO 323-3466 100.0	98.9
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC. $ 5,973,468	$ 4,731,590	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 79 2	91 0
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 986,491	$ 781,384	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M PHONE NO.248-3827 79.2	89.3
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO $ 2,219,895	$ 994,634	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4669 44.8	42.7
F 28-2(15)45 BEARTOOTH PASS - NORTH	1 049	SLIDE CORRECTION	SWAN & SCRS CONSTRUCTION, INC. $ 609,664	$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M SCHUMAN, DAVID P. PHONE NO.245-9802 98.0	76.9
F-HES 4-2(5)54		PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC.		08/01/86	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

DATE:02/10/87 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PROJ COMP	MONT DEPT OF HIGHWAYS PROJ MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	SEAL & COVER	$ 1,225,532	$ 453,104	08/26/86 **05/27/87	37.0	53.3
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 988,190	$ 949,349	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO 538-8731 96.1	48.0
HES 1006(4) BROADWATER AVE - BILLINGS	0.850	LIGHTING	MIDLAND ELECTRIC COMPANY $ 71,892	$ 63,739	10/07/86 10/29/86 **12/12/86	F.P.M. SCHUMAN, DAVID P PHONE NO.245-9802 88.7	87.12/12/86
F-HES 16-2(3)129 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 2,817,147	$ 0	11/06/86 / / **11/15/87	F.P.M. DeVORE, DALE E PHONE NO 323-3466 0.0	
IR 000B(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 382,013	$ 0	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 0.0	
SMP 4499(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT. STOCKPILEING & CRUSHING	D-K RENTALS & CONTRACTING, INC $ 336,860	$ 0	12/30/86 / / **06/30/87	UNASSIGNED 0.0	87 / /
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	EMPIRE SAND & GRAVEL CO., INC $ 159,025	$ 0	12/30/86 / / **06/30/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.365-5296 0.0	87 / /
RS 426-2(3)11		GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC.		12/30/86	F.P.M. PASSOW, ROBERT A PHONE NO.538-8731	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/87

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT DEPT OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
HANOVER ROAD					/ /		
	9.842		$ 495,255	$ 0	**07/31/87	0.0	
BILLINGS DISTRICT TOTALS			$ 17,395,209	$ 9,658,240		55.7	

*** STATE WIDE ***

TOTALS FOR ALL PROJECTS:			$226,803,285	$179,641,455		79.2	

S
625.704
H3fe
Feb 87

State Library

PLEASE RETURN

OCLC 22722994 WF

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87
*** MISSOULA DISTRICT ***

DATE:03/09/87 PAGE NO: 1

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 6-1(21)33 BEAVER CREEK - THOMPSON FALLS	0.047	BRIDGE APPROACHES & DETOUR	COP CONSTRUCTION CO. $ 1,035,916	$ 1,017,169	02/08/85 04/01/85 10/23/86	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 100.0	113.3
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC. $ 9,085,584	$ 8,392,968	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 92.4	105.2
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC. $ 1,714,889	$ 1,678,938	04/26/85 07/16/85 10/24/86	F.P.M. KALBERG J.GARY PHONE NO.884-4240 100.0	130.2
I 90-1(196)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,097,967	$ 3,199,845	09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO.649-2460 98.0	97.8
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,401,258	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO NO PHONE 96.6	76.9
BRF 19-2(9)49 PHILIPSBURG - DRUMMOND	0.036	INCIDENTAL CONSTRUCTION BRIDGE ENDS:	FRONTIER-WEST, INC. $ 681,629	$ 666,344	01/10/86 03/04/86 12/19/86	F.P.M. SILVEY, JACK C. PHONE NO.859-3932 100.0	78.9
F 24-1(8)8		GRADE, AGGREGATE SURFACING,	GLENN REHBEIN EXCAVATING, INC.		03/03/86	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587	

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION
MAR 26 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	PRIME CONTRACTOR / AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 1,736,319	$ 1,543,890	03/25/86 ** / /	88.9	92.5
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	$ 316,675	$ 250,781	E.F. MATELICH CONST. CO. 04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 79.2	103.0
BRF 6-1(32)101 MAGPIE CR. BR. - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR)	$ 226,182	$ 226,058	BINKERD CONSTRUCTION, INC. 05/06/86 06/09/86 10/29/86	F.P.M. TEDDY H.DESCHAMPS ACT PHONE NO. 100.0	93.6
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	$ 5,557,106	$ 2,060,176	HILDE CONSTRUCTION CO., INC. 05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 37.1	47.3
BR 9024(1) SWAN RV.BR.-NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	$ 271,482	$ 262,192	FRONTIER-WEST, INC. 05/06/86 07/09/86 ** / /	F.P.M. KALDERG J GARY PHONE NO.884-4240 96.6	71.6
BR 9045(3) LITL.BITTERROOT RV BR-NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	$ 145,049	$ 142,505	TRI STATE CRANE & RIGGING 05/30/86 07/23/86 10/18/86	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 100.0	73.3
BRF 7-1(26)26 BITTERROOT BR.- SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	$ 1,154,718	$ 955,920	SLETTEN CONSTRUCTION CO., INC. 06/27/86 07/22/86 **07/01/87	F.P.M. TANIJA, GERALD P. PHONE NO.777-5371 82.8	57.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN	10.429	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC. $ 1,549,398	$ 1,294,911	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 82.6	38.0
BR 903(3) FISH CR.BR.-2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	BINKERD CONSTRUCTION, INC. $ 179,851	$ 169,840	06/27/86 07/17/86 ** / /	F.P.M. BOAT, GEORGE M. PHONE NO.NO PHONE 94.4	72.0
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & COMPANY $ 568,385	$ 396,347	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 69.7	87.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT, INC. $ 1,100,500	$ 326,539	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 29.7	28.0
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN & SONS CONSTRUCTION, INC. $ 570,312	$ 382,246	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R. PHONE NO 755-5717 67.0	74.2
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 832,981	$ 333,588	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO 884-4240 40.0	11.4
F 35-1(5)0 ST.REGIS - NORTHEAST IR 90-1(110)25 SALTESE - EAST & WEST I 90-1(106)27		PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY		10/07/86 / / **11/01/87	F.P.M. OTR, JAMES L. PHONE NO 640-2460	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
ST REGIS EAST & WEST	10.248		$ 5,429,308	$ 21,988		0.4	
HES 56-2(1)32 SOUTHEAST OF TROY	0.300	GUARDRAIL & SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 28,990	$ 0	12/30/86 / / **05/22/87	F.P.M. MARIN, GARY R. PHONE NO 755-5717 0.0	
HES 7-2(10)90 BUCKHOUSE BRIDGE - MISSOULA	0.600	LIGHTING	HARP LINE CONSTRUCTORS CO. $ 25,196	$ 0	12/30/86 / / **05/01/87	F.P.M. GIARD, JASON R. PHONE NO 549-6491 0.0	BY / /
SHP 1299(86) MAINT STOCKPILE CRUSHING	0.000	MAINT.STOCKPILE CRUSHING	JIM GILMAN EXCAVATING CO., INC $ 148,150	$ 69,540	12/30/86 02/03/87 **06/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 46.9	BY / /
SHP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 0	12/30/86 / / **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0	BY / /
MISSOULA DISTRICT TOTALS:			$ 37,094,016	$ 24,793,045		66.8	

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(42)150 U 3 BERNICE - BASIN	6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC. $ 13,073,960	$ 14,402,054	04/30/84 05/22/84 10/09/86	F.P.M. BURK, WILLIAM PHONE NO 225-3762 100.0	96.8
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH	7.843	GRADE, AGGR SURF., BIT.PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO. $ 16,658,393	$ 18,798,770	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO 494-5894 96.0	109.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 278-1(3)43 JACKSON - NORTH	7.308	PMS OVERLAY,SEAL & COVER	GLENN REHBEIN EXCAVATING, INC. $ 1,645,886	$ 1,597,561	04/26/85 05/28/85 10/30/86	F.P.M. BROELL, IRVIN PHONE NO.782-1797 100.0	99.1
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES)	3.841	GRADE, AGGR.SURF., BIT.PL.MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC. $ 6,442,578	$ 6,237,272	08/01/85 08/19/85 12/22/86	F.P.M. BETTLE, JOSEPH PHONE NO.494-3442 100.0	100.0
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILOE CONSTRUCTION CO., INC. $ 12,146,614	$ 10,744,234	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 88.5	74.0
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO. $ 1,813,396	$ 1,745,625	08/20/85 09/12/85 ** / /	F.P.M. BEATHER, ALBERT PHONE NO 444-6326 56.3	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,404,723	$ 3,079,719	09/27/85 06/24/86 ** / /	F.P.M. SNUYLER, WILLIAM PHONE NO.587-5785 90.5	95.2
IR 15-2(51)116 DUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO , INC $ 2,382,475	$ 2,036,870	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO 782-1797 85.5	102.4
SMP 0199-85		CRUSHING AND STOCKPILE	WEST VALLEY CONSTRUCTION CO.		11/22/85	F.P.M. BROELL, IRVIN PHONE NO 782-1797	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER	% CONT. TIME USED
MAINTENANCE STOCKPILE	0.000	BEAVERHEAD COUNTY		$ 228,454	$ 228,454	06/05/86 09/10/86	100.0		62.5
RTF II-1(13)0 (TIED. 6 PROJ) GARDINER - NORTH RTF 11-1(14)40 LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 MORRIS - EAST	87.500	SEAL & COVER	MARVIN A REHDEIN	$ 1,093,960	$ 1,005,482	04/11/86 07/23/86 09/16/86	100.0	F.P.M. BRUELL, IRVIN PHONE NO 782-1797	BY 09/01/86
IR I5-2(49)124-0 BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY	$ 9,883,449	$ 9,016,709	04/16/86 05/08/86 ** / /	91.2	F.P.M. ERICKSON, WALTER PHONE NO.782-0397	69.7
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONSTRUCTION CO., INC	$ 1,968,952	$ 1,754,155	05/06/86 06/02/86 ** / /	89.1	F.P.M. REATHER, ALBERT PHONE NO.444-6326	96.0
IR 000B(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW PAINTING CO.	$ 496,000	$ 377,735	05/06/86 07/14/86 ** / /	80.2	F.P.M. WISSINGER, MARK(ACT) PHONE NO.NO PHONE	85.8
IR 90-6(47)307 WEST BOZEMAN INTER.-N.B SIR.	0.048	CATHODIC PROTECTION SYSTEM	YELLOWSTONE ELECTRIC COMPANY	$ 100,393	$ 138,970	05/06/86 07/14/86 11/25/86	100.0	F.P.M. WIEBE, HAROLD PHONE NO 225-3762	68.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9022(9) JEFFERSON RIVER BRIDGE	0.124	STRUCTURE OVER JEFFERSON RIVER BR. END STA 4+02.50 & 6+37.50	MCINTYRE CONSTRUCTION CO. $ 404,257	$ 403,712	05/06/86 06/11/86 12/23/86	F.P.M. GILMAN, ROBERT PHONE NO.474-6636 100.0	87.3
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 503,235	05/30/86 06/30/86 **06/15/87	F.P.M. BRAMUM, JERRY PHONE NO 222-8179 86.8	68.3
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,150,051	$ 990,644	05/30/86 06/05/86 06/05/86	F.P.M SHUYLER, WILLIAM PHONE NO.587-5785 100.0	92.2
F 64-1(7)5 BIG SKY SPUR (SLIDE CORR)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	BARNARD CONSTRUCTION CO., INC. $ 449,091	$ 474,482	05/30/86 06/18/86 09/11/86	F.P.M SHUYLER, WILLIAM PHONE NO.587-5785 100.0	100.0
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC. $ 1,045,978	$ 1,031,601	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO.782-1797 98.0	85.0
IR 15-2(52)126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	L.A. CONSTRUCTION $ 327,339	$ 320,263	05/30/86 07/02/86 11/05/86	F.P.M ERICKSON, WALTER PHONE NO 782-0397 100.0	92.5
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILOE CONSTRUCTION CO , INC. $ 1,180,667	$ 974,880	06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO 494-5874 82.6	75.4
RS 283-1(1)0		PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC.		06/27/86	F.P.M. BLOSSOM, ROGER PHONE NO 586-5074	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
HARRISON - PONY	6.084		$ 771,576	$ 687,302	08/05/86 **05/30/87	87.1	50.0
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO., INC. $ 1,092,482	$ 976,761	06/27/86 07/28/86 **05/15/87	F.P.M. BURK, WILLIAM PHONE NO 225-3962 89.4	72.8
BR 9027(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION, INC. $ 634,013	$ 206,514	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO 225-3962 32.6	39.2
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO., INC. $ 2,564,381	$ 537,336	10/07/86 10/24/86 **09/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO 587-5785 21.0	
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO., INC. $ 5,131,808	$ 620,667	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 12.1	
NS 284-3(11)1[illegible] CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING CO., INC $ 629,153	$ 0	12/30/86 / / **09/29/87	F.P.M. HEATHER, ALBERT PHONE NO.444-6326 0.0	
BUTTE DISTRICT TOTALS:			$ 87,299,753	$ 78,919,005		90.4	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** GREAT FALLS DISTRICT *** PAGE NO: 9

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BNF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR.SURF.,CONC.TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC. $ 4,533,634	$ 4,611,987	03/11/85 04/16/85 ** / /	F.P.M. BLACK, D. PHONE NO.278-7931 98.0	94.7
BTD 60-2(15)71 HELI - EAST & WEST	10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO , INC. $ 2,280,583	$ 2,241,622	03/11/85 04/29/85 11/18/86	F.P.M. ERDLRSON, G. PHONE NO.727-4350 100.0	142.2
F 1-6(6)379 WEIGH STA. WEST OF HAVRE PTF-NES 10-3(7)91 BOX ELDER - HAVRE F-NES 10-3(7)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO.,INC $ 6,307,242	$ 5,515,660	06/28/85 08/05/85 ** / /	F.P.M. PALFIZ, G. PHONE NO.265-6821 87.4	86.0
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW ,OR ST & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO , INC. $ 4,727,289	$ 4,727,404	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO 727-4350 98.0	78.9
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF.,SEAL AND COVER	E.H. OFTEDAL & SONS, INC. $ 2,000,349	$ 1,945,108	08/28/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	79.5
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	MACKIN CONSTRUCTION CO $ 81,336	$ 81,336	09/27/85 04/07/86 10/21/86	F.P.M. STERN, G. PHONE NO 727-4350 100.0	74.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE 03/09/87 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
NS 223-2(1)41 CHESTER -SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO.,INC	$ 1,299,554	$ 1,139,530	11/22/85 04/17/86 10/17/86	F P.M. GREGORY, D. PHONE NO.278-7944 100.0	100.0
IR 15-5(177)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	$ 4,403,660	$ 3,975,344	03/03/86 04/14/86 ** / /	F P.M. ROBINSON, F. PHONE NO.727-4350 99.3	96.5
IR 15-6(124)309 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO , INC.	$ 2,846,199	$ 2,025,327	03/03/86 04/07/86 10/31/86	F P.M. BLACK, D PHONE NO.278-7931 100.0	98.0
RTF-NES 3-1(8)8 SUN RIVER JCT. - NORTH NES 4141(12)U 2 US HWY 287 & MT. HWY 21 NES 4141(27) MS HWY 310	9.840	PLANT MIX BITUMINOUS SURFACING OVERLAY	AMERICAN ASPHALT, INC.	$ 1,344,838	$ 1,100,918	05/06/86 06/03/86 02/03/86	F P.M. SMITH, W PHONE NO 264-5584 100.0	95.0
BH 9026(4) MARIAS RV.BR.-SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC.	$ 183,692	$ 174,640	05/06/86 07/28/86 ** / /	F P.M. GREGORY, D. PHONE NO 278-7944 95.1	59.0
RTF-NES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND & GRAVEL CO , INC.	$ 1,156,773	$ 1,071,328	06/27/86 07/25/86 **05/15/87	F P.M. ANDERSON, C. PHONE NO 727-4350 92.6	63.3
BR 9008(10) DENT BRIDGE OVER TETON RIVER	0.304	APPROACHES GRADING & AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO., INC.	$ 411,245	$ 400,649	06/27/86 07/22/86 **05/07/87	F P.M. STEEN, G PHONE NO 727-4350 97.4	82.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE 03/09/87 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 7051(6) / WILLOW CR.BR. - SO. OF GALATA	0.000	CULVERT	G.M. CONSTRUCTION, INC. $ 90,954	$ 0	09/02/86 / / **11/15/86	F.P.M. GREGORY, D. PHONE NO 278-7944 0.0	
BR 900(112) / SUN RV.BR.-1MI.S. EMERSON JCT.	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO., INC. $ 448,393	$ 341,389	09/02/86 09/15/86 **09/01/87	F.P.M. STEEN, G PHONE NO.727-4350 76.1	27.1
HES 5203(5) / 3RD ST.NW./SMELTER AVE.-GR.FLS	0.000	LIGHTING & SIGNALS	LIVESAY TRAFFIC MAINT , INC. $ 30,176	$ 14,027	11/06/86 12/09/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 46.5	BY 03/15/87
RS-BRS 464-1(4)13 / 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	S K CONSTRUCTION, INC $ 2,476,095	$ 17,837	11/06/86 / / **10/07/87	F.P.M. BLACK, D. PHONE NO 278-7931 0.7	
F-HES 10-1(3)4 / GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND & GRAVEL CO., INC. $ 2,139,226	$ 218,268	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO 264-5384 10.2	
F 60-2(22)91 U 1 / VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT., INC. $ 30,302	$ 29,433	12/30/86 01/12/87 **03/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 97.1	BY 03/15/87
HES 1-3(15)254 / WEST OF CUT BANK	0.900	GUARDRAIL & SIGNING	OHO CONSTRUCTION CO. $ 37,996	$ 0	12/30/86 / / **05/29/87	F.P.M. BLACK, D PHONE NO.278-7931 0.0	
SMP 1499(86)		MAINT. STOCKPILING & CRUSHING	CONFEDERATED CONTRACTORS, INC.		12/30/86	UNASSIGNED	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
MAINT STOCKPILE CRUSHING	0.000		$ 116,143	$ 0	/ / **06/30/87	0.0	BY / /
GREAT FALLS DISTRICT TOTALS:			$ 36,945,679	$ 30,431,608		82.4	

*** GLENDIVE DISTRICT ***

RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,090,671	$ 3,723,696	06/20/85 09/09/85 ** / /	F.P.M. KELLY, BERNARD F. PHONE NO.365-2877 91.0	82.2
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. $ 11,110,262	$ 11,259,511	08/20/85 09/23/85 ** / /	F.P.M. KELLY, HOWARD D PHONE NO.482-6231 98.0	82.2
BRF 62-1(5)4 MISSOURI RI BR -S.-COLBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO. $ 5,048,889	$ 2,121,024	09/27/85 12/09/85 ** / /	F.P.M. CREUPE, LARRY K. PHONE NO 787-5701 42.0	37.0
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC. $ 5,110,215	$ 5,027,307	11/05/85 03/12/86 ** / /	F.P.M. STRONWATER, DUANE J. PHONE NO.232-1093 98.0	96.0
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,025,954	$ 6,747,397	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 96.0	88.4
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.3	64.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)50 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO., INC. $ 3,731,335	$ 3,076,806	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E PHONE NO.232-1093 82.5	80.2
BR 9055(1) BEAVER CR.BR -1st AVE SO ,WIBX	0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00	COP CONSTRUCTION CO $ 275,908	$ 270,860	05/06/86 06/02/86 10/28/86	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 100.0	76.7
BR 9013(6) PINE CR. - 6 MI.SO OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV	JARRETT CONSTRUCTION, INC. $ 67,659	$ 67,659	05/30/86 09/05/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 98.0	95.0
F-BRF 26-1(41)9 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL & SONS, INC $ 2,954,712	$ 2,011,152	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 68.1	47.0
BR 9006(3) THOMPSON CR BR.-12MI W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION $ 145,555	$ 22,408	10/07/86 / / **05/25/87	F.P.M. SCHMEIDT, JOE L. PHONE NO 436-2935 15.4	10.0
HES 4141(8) BRIDGE END TREAMENT - W.POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY INC. $ 140,795	$ 0	10/07/86 / / **05/25/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO 653-1050 0.0	
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 512,295	$ 101,256	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO 365-2877 19.8	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** GLENDIVE DISTRICT *** PAGE NO:14

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-HES 1-10(131)639 GILBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 870,433	$ 0	11/06/86 / / **09/15/87	F.P.M. NOVAKOVICH, DURANT J. PHONE NO.653-1050 0.0	
IR 91-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 4,000	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO 365-2877 0.4	
BR 9046(5) BIG MUDDY CR.BR.-W.OF PLENTYWD	0.039	BRIDGE APPROACH - GRADE & AGGREGATE SURFACING	MACKIN CONSTRUCTION CO. $ 166,607	$ 0	12/30/86 / / **07/31/87	F.P.M. QUALE, KENNETH G. PHONE NO 365-2877 0.0	
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 888,109	$ 4,121	12/30/86 02/17/87 **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO 232-1099 0.5	
SMP 4499(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT. STOCKPILEING & CRUSHING	D-K RENTALS & CONTRACTING, INC $ 336,860	$ 0	12/30/86 / / **06/30/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 0.0	BY / /
RS 336-1(1)0 ULLIE ROAD - NORTH OF BAKER RS 247-1(1)0 WEBSTER - EAST	14.170	RESHAPING AND GRAVEL SURFACING	GLENN REHBEIN EXCAVATING, INC. $ 380,879	$ 0	12/30/86 / / **07/10/87	UNASSIGNED 0.0	
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 3,760	12/30/86 / / **08/21/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO 228-2081 0.5	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS			$ 47,519,746	$ 37,001,373		77.9	
*** BILLINGS DISTRICT ***							
RS 381-1(3)0 GOULDING CREEK RD	4.828	GR., AGG.SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC. $ 1,132,128	$ 1,069,777	08/28/85 11/06/85 10/28/86	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 100.0	101.1
I 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC. $ 6,128,937	$ 4,731,590	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 77.2	92.5
F-HES 39-1(15)4 LANE DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 781,384	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 78.4	88.2
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,219,895	$ 1,017,384	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 45.8	42.7
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN & SONS CONSTRUCTION, INC. $ 674,509	$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 90.4	76.9
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC $ 1,254,953	$ 453,104	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 36.1	51.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 1,034,759	$ 949,349	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 91.7	46.2
HES 1006(4) BROADWATER AVE - BILLINGS	0.850	LIGHTING	MIDLAND ELECTRIC COMPANY $ 75,072	$ 63,739	10/07/86 10/29/86 **12/12/86	F.P.M. SCHUMAN, DAVID P. PHONE NO 245-9862 84.9	BY 12/12/86
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 2,817,147	$ 0	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO 323-3466 0.0	
IR 0008(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 382,013	$ 24,545	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO 248-3827 6.4	
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND & GRAVEL CO., INC. $ 159,025	$ 57,870	12/30/86 / / **06/30/87	F.P.M. DITMAN, HERBERT A. PHONE NO.365-5296 36.4	BY / /
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 495,255	$ 0	12/30/86 / / **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 0.0	
BILLINGS DISTRICT TOTALS			$ 17,370,044	$ 9,758,405		58.2	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/87

DATE:03/09/87 *** STATE WIDE *** PAGE NO.17

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
STATE WIDE TOTALS:			$ 0 ***	$ 0 ***		0.0	
TOTALS FOR ALL PROJECTS:			$226,223,238	$180,903,637		80.0	

S
625.704
H3fe
3/31/87
OCLC 22722994 WF
State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87
*** MISSOULA DISTRICT ***

DATE:04/09/87 PAGE NO: 1

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO., INC. $ 9,085,584	$ 8,409,224	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 92.6	105.2
F-HES 5-2(21)61 POLSON - NORTHWEST F-HES 52-1(2)0 POLSON - EAST	9.649	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PEAK PAVING CO., INC. $ 1,714,889	$ 1,678,938	04/26/85 07/16/85 10/24/86	F.P.M. KALBERG J.GARY PHONE NO.884-4240 100.0	130.2
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,097,967	$ 3,199,845	09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO.649-2460 98.0	97.8
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,401,258	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.NO PHONE 96.6	76.9
F 24-1(8)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC. $ 1,736,319	$ 1,543,890	03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 88.9	92.5
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO. $ 316,675	$ 250,781	04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 79.2	103.0

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

STATE DOCUMENTS COLLECTION
APR 15 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 6-1(32)101 MAGPIE CR. BR. - EAST OF PERMA	0.045	APPROACHES (MAGPIE CREEK BR.)	BINKERD CONSTRUCTION, INC. $ 226,182	$ 226,058	05/06/86 06/09/86 10/29/86	F.P.M. TEDDY H.DESCHMPS ACT PHONE NO. 100.0	93.6
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC. $ 5,557,106	$ 2,071,330	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 37.3	47.3
BR 9024(1) SWAN RV.BR.-NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC. $ 271,482	$ 262,192	05/06/86 07/09/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 96.6	71.6
BR 9045(3) LITL.BITTERROOT RV.BR-NW DIXON	0.000	STRUCTURE BRIDGE END STA. 14+59.00 & STA. 15+39.00	TRI STATE CRANE & RIGGING $ 145,049	$ 142,505	05/30/86 07/23/86 10/18/86	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 100.0	73.3
BRF 7-1(26)26 BITTERROOT BR.- SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC. $ 1,154,718	$ 956,795	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, GERALD P. PHONE NO.777-5371 82.9	57.4
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN	10.429	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC. $ 1,549,398	$ 1,294,911	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 83.6	38.0
BR 9031(3) FISH CR.BR.-2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS 7+90.04 & STA. 8+75.04	BINKERD CONSTRUCTION, INC. $ 179,851	$ 177,530	06/27/86 07/17/86 03/03/87	F.P.M. ROAT, GEORGE M. PHONE NO.NO PHONE 100.0	72.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & COMPANY $ 568,385	$ 396,347	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 69.7	87.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT, INC. $ 1,100,500	$ 333,746	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 30.3	28.0
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN & SONS CONSTRUCTION, INC. $ 570,312	$ 382,246	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 67.0	74.2
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 832,981	$ 334,197	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 40.1	11.4
F 35-1(5)0 ST.REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST	10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY $ 5,429,308	$ 21,988	10/07/86 / / **11/01/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 0.4	
HES 56-2(1)32 SOUTHEAST OF TROY	0.300	GUARDRAIL & SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 28,990	$ 0	12/30/86 / / **05/22/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0	
HES 7-2(10)90 BUCKHOUSE BRIDGE - MISSOULA	0.600	LIGHTING	HARP LINE CONSTRUCTORS CO. $ 25,196	$ 0	12/30/86 03/30/87 **05/01/87	F.P.M. GIARD, JASON R. PHONE NO.549-6491 0.0	BY / /

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
SMP 1299(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT.STOCKPILE CRUSHING	JIM GILMAN EXCAVATING CO., INC $ 148,150	$ 148,650	12/30/86 02/03/87 03/17/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 100.0	BY / /
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 0	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0	BY / /
HES 5-2(32)17 SOUTH OF ARLEE	0.300	INTERSECTION IMPROVEMENT	GLENN REHBEIN EXCAVATING, INC. $ 104,158	$ 3,658	03/10/87 03/31/87 ** / /	F.P.M. GIARD, JASON R. PHONE NO.549-6491 3.5	
MISSOULA DISTRICT TOTALS:			$ 35,480,628	$ 23,236,091		65.5	
*** BUTTE DISTRICT ***							
I 15-3(42)150 U 3 BERNICE - BASIN	6.937	G., AGG. SURF., PL. MIX BIT. SURF., O.G.F.C., AND STRUCTURE	SLETTEN CONSTRUCTION CO., INC. $ 13,073,960	$ 14,402,159	04/30/84 05/22/84 10/09/86	F.P.M. BORK, WILLIAM PHONE NO.225-3962 100.0	96.8
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH	7.843	GRADE, AGGR.SURF., BIT.PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO. $ 16,658,393	$ 18,798,770	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 98.0	109.6
RS 278-1(3)43 JACKSON - NORTH	7.308	PMS OVERLAY,SEAL & COVER	GLENN REHBEIN EXCAVATING, INC. $ 1,645,886	$ 1,597,561	04/26/85 05/28/85 10/30/86	F.P.M. BROELL, IRVIN PHONE NO.782-1797 100.0	99.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IG 15-2(55)130 BUTTE -NORTH (ADD 2 LANES)	3.841	GRADE, AGGR.SURF., BIT.PL.MIX SURF., & STRUCTURES	SLETTEN CONSTRUCTION CO., INC.	$ 6,442,578	$ 6,237,272	08/01/85 08/19/85 12/22/86	F.P.M. BETTLE, JOSEPH PHONE NO.494-3442 100.0	100.0
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC.	$ 12,146,614	$ 10,867,120	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 89.5	74.0
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO.	$ 1,813,396	$ 1,745,625	08/28/85 09/12/85 ** / /	F.P.M. REATHER, ALBERT PHONE NO.444-6326 96.3	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC.	$ 3,404,723	$ 3,079,719	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 90.5	95.2
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC	$ 2,382,475	$ 2,036,870	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO.782-1797 85.5	102.4
SMP 0199-85 MAINTENANCE STOCKPILE	0.000	CRUSHING AND STOCKPILE BEAVERHEAD COUNTY	WEST VALLEY CONSTRUCTION CO.	$ 228,454	$ 228,454	11/22/85 06/05/86 09/10/86	F.P.M. BROELL, IRVIN PHONE NO.782-1797 100.0	62.5
RTF 11-1(13)0 (TIED: 6 PROJ) GARDINER - NORTH RTF 11-1(14)40		SEAL & COVER	MARVIN A. REHBEIN			04/11/86 07/23/86 09/16/86	F.P.M. BROELL, IRVIN PHONE NO.782-1797	BY 09/01/86

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT TIME USED
LIVINGSTON - SOUTH RTF 29-1(14)20 TWIN BRIDGES - SOUTHEAST RTF 46-2(2)17 WISDOM - WEST RTF 46-2(3)26 WISDOM - NORTHEAST RTF 84-1(6)0 NORRIS - EAST	87.500		$ 1,093,960	$ 1,005,482		100.0	
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,883,449	$ 9,016,709	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 91.2	69.7
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONSTRUCTION CO., INC $ 1,968,952	$ 1,754,155	05/06/86 06/02/86 ** / /	F.P.M. REATHER, ALBERT PHONE NO.444-6326 89.1	96.0
IR 000B(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW PAINTING CO. $ 496,000	$ 432,955	05/06/86 07/14/86 ** / /	F.P.M. WISSINGER, MARK(ACT) PHONE NO.NO PHONE 87.3	85.8
IR 90-6(47)307 WEST BOZEMAN INTER.-N.B. STR.	0.048	CATHODIC PROTECTION SYSTEM	YELLOWSTONE ELECTRIC COMPANY $ 100,393	$ 138,970	05/06/86 07/14/86 11/25/86	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 100.0	68.3
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 503,235	05/30/86 06/30/86 **06/15/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 86.8	68.3
F-FR-HES 12-1(3)0		PLANT MIX BITUMINOUS OVERLAY	ROBERT V. BURGGRAF CO., INC.		05/30/86	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
WEST YELLOWSTONE - WEST	8.600	AND SEAL & COVER	$ 1,150,051	$ 990,644	06/05/86 **10/17/86	86.1	92.2
F 64-1(7)5 BIG SKY SPUR (SLIDE CORR.)	1.082	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING WITH SEAL & COVER	BARNARD CONSTRUCTION CO., INC. $ 449,091	$ 476,910	05/30/86 06/18/86 09/11/86	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0	100.0
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC. $ 1,045,978	$ 1,031,601	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO.782-1797 98.0	85.0
IR 15-2(52)126 BUTTE URBAN FENCING	3.800	FENCE REHABILITATION	L.A. CONSTRUCTION $ 327,339	$ 328,263	05/30/86 07/02/86 11/05/86	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0	92.5
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILOE CONSTRUCTION CO., INC. $ 1,180,667	$ 974,880	06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 82.6	75.4
RS 283-1(1)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC. $ 771,576	$ 687,302	06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 89.1	50.0
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO., INC. $ 1,092,482	$ 976,761	06/27/86 07/28/86 **05/15/87	F.P.M. BORK, WILLIAM PHONE NO.225-3962 89.4	72.8
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION, INC. $ 634,013	$ 248,684	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 39.2	39.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO., INC. $ 2,564,381	$ 629,269	10/07/86 10/24/86 **09/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 24.5	
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILOE CONSTRUCTION CO., INC. $ 5,131,808	$ 1,469,196	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 28.6	
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING CO., INC $ 629,153	$ 60,568	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 9.6	
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 1,229,444	$ 0	03/10/87 / / ** / /	UNASSIGNED 0.0	
BUTTE DISTRICT TOTALS:			$ 88,124,940	$ 79,719,192		90.5	

*** GREAT FALLS DISTRICT ***

BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR.SURF.,CONC.TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC. $ 4,533,634	$ 4,611,989	03/11/85 04/16/85 ** / /	F.P.M. BLACK, D. PHONE NO.338-7919 98.0	94.7
RTF 60-2(15)71 BELT - EAST & WEST	10.608	PL. MIX BIT. SURF. OVERLAY, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC. $ 2,280,583	$ 2,241,622	03/11/85 04/29/85 11/18/86	F.P.M. ENDERSON, G. PHONE NO.727-4350 100.0	142.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO.,INC	$ 6,307,242	$ 5,537,519	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO.265-6821 87.8	86.0
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW.,RR ST. & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO., INC.	$ 4,727,289	$ 4,727,404	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0	78.9
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF.,SEAL AND COVER	E.H. OFTEDAL & SONS, INC.	$ 2,000,349	$ 1,945,108	08/28/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	79.5
BR 9003(10) COUNTY ROAD NEAR HARLEM	0.030	STRUCTURE OVER SNAKE CREEK	MACKIN CONSTRUCTION CO.	$ 81,336	$ 81,836	09/27/85 04/07/86 10/21/86	F.P.M. STEEN, G. PHONE NO.727-4350 100.0	74.7
RS 223-2(1)41 CHESTER -SOUTH	11.769	PLANT MIX BITUMINOUS OVERLAY & SEAL AND COVER	BALTRUSCH CONSTRUCTION CO.,INC	$ 1,299,554	$ 1,139,530	11/22/85 04/17/86 10/17/86	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	100.0
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	$ 4,403,660	$ 4,036,961	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 91.7	96.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 15-6(24)309 DUTTON - NORTH & SOUTH	12.607	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC. $ 2,846,199	$ 2,825,327	03/03/86 04/07/86 10/31/86	F.P.M. BLACK, D. PHONE NO.338-7919 100.0	98.0
RTF-HES 3-1(8)8 SUN RIVER JCT. - NORTH HES 4141(12)U 2 US HWY 287 & MT. HWY 21 HES 4141(27) US HWY 310	9.840	PLANT MIX BITUMINOUS SURFACING OVERLAY	AMERICAN ASPHALT, INC. $ 1,344,838	$ 1,100,918	05/06/86 06/03/86 02/03/87	F.P.M. SMITH, W. PHONE NO.264-5384 100.0	95.0
BH 9026(4) MARIAS RV.BR.-SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC. $ 183,692	$ 174,640	05/06/86 07/28/86 ** / /	F.P.M. GREGORY, D. PHONE NO.278-7944 95.1	59.0
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC. $ 1,156,773	$ 1,076,352	06/27/86 07/25/86 **05/15/87	F.P.M. ENDERSON, G. PHONE NO.727-4350 93.0	63.3
BR 9008(10) DENT BRIDGE OVER TETON RIVER	0.304	APPROACHES GRADING & AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO., INC. $ 411,245	$ 400,649	06/27/86 07/22/86 **05/07/87	F.P.M. STEEN, G. PHONE NO.727-4350 97.4	82.4
BR 9051(6) WILLOW CR.BR. - SO. OF GALATA	0.000	CULVERT	G.M. CONSTRUCTION, INC. $ 90,954	$ 0	09/02/86 / / **11/15/86	F.P.M. GREGORY, D. PHONE NO.278-7944 0.0	
BR 9007(12) SUN RV.BR.-1MI.S. EMERSON JCT.	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO., INC. $ 448,393	$ 341,512	09/02/86 09/15/86 **09/01/87	F.P.M. STEEN, G. PHONE NO.727-4350 76.2	27.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** GREAT FALLS DISTRICT *** PAGE NO:11

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
HES 5203(5) 3RD ST.NW./SMELTER AVE.-GR.FLS	0.000	LIGHTING & SIGNALS	LIVESAY TRAFFIC MAINT., INC. $ 30,176	$ 23,927	11/06/86 12/03/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 79.3	BY 03/15/87
RS-8RS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	S K CONSTRUCTION, INC. $ 2,476,095	$ 350,305	11/06/86 / / **10/07/87	F.P.M. BLACK, D. PHONE NO.338-7919 14.1	
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND & GRAVEL CO., INC. $ 2,139,226	$ 483,195	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.264-5384 22.6	
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT., INC. $ 30,302	$ 32,433	12/30/86 01/12/87 **03/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0	BY 03/15/87
HES 1-3(15)254 WEST OF CUT BANK	0.900	GUARDRAIL & SIGNING	OMO CONSTRUCTION CO. $ 37,996	$ 0	12/30/86 / / **05/29/87	F.P.M. BLACK, D. PHONE NO.338-7919 0.0	
SMP 1499(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	CONFEDERATED CONTRACTORS, INC. $ 116,143	$ 34,573	12/30/86 02/25/87 **06/30/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 29.8	BY / /
IR 000B 0(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC. $ 480,342	$ 0	03/10/87 / / ** / /	F.P.M. KEN NUGENT CE II PHONE NO. 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS:			$ 37,426,021	$ 31,165,800		83.3	
*** GLENDIVE DISTRICT ***							
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,090,671	$ 3,723,696	06/28/85 09/09/85 ** / /	F.P.M. DAVE FRIEND PHONE NO. 91.0	82.2
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. $ 11,110,262	$ 11,313,523	08/28/85 09/23/85 ** / /	F.P.M. KELLY, HOWARD D. PHONE NO.482-6281 98.0	82.2
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO. $ 5,048,889	$ 2,160,345	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5701 42.8	37.0
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC. $ 5,110,215	$ 5,029,244	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 98.0	96.0
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,025,954	$ 6,760,016	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 96.2	88.4
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.3	64.7
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58		PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO., INC.		05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** GLENDIVE DISTRICT *** PAGE NO.13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
PLEVNA-WEST	24.174		$ 3,731,335	$ 3,076,806		82.5	80.2
BR 9055(1) BEAVER CR.BR.-1st AVE.SO.,WIBX	0.042	STRUCTURE (BEAVER CREEK) BR. END STA 3+00.00 & 4+38.00	COP CONSTRUCTION CO. $ 275,908	$ 272,117	05/06/86 06/02/86 10/28/86	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 100.0	76.7
BR 9013(6) PINE CR. - 6 MI.SO.OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV.	JARRETT CONSTRUCTION, INC. $ 67,659	$ 67,659	05/30/86 09/05/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 98.0	95.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL & SONS, INC. $ 2,954,712	$ 2,011,152	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 68.1	47.0
BR 9006(3) THOMPSON CR.BR.-12MI W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION $ 145,555	$ 22,408	10/07/86 / / **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.436-2935 15.4	10.0
HES 4141(8) BRIDGE END TREATMENT - W.POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY INC. $ 140,795	$ 0	10/07/86 03/25/87 **05/25/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.0	
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 512,295	$ 101,256	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 19.8	
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 870,433	$ 0	11/06/86 / / **09/15/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** GLENDIVE DISTRICT *** PAGE NO.14

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 26,701	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 2.4	
BR 9046(5) BIG MUDDY CR.BR.-W.OF PLENTYWD	0.039	BRIDGE APPROACH - GRADE & AGGREGATE SURFACING	MACKIN CONSTRUCTION CO. $ 166,607	$ 0	12/30/86 / / **07/31/87	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 0.0	
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 888,109	$ 33,777	12/30/86 02/17/87 **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 3.8	
SMP 4499(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT. STOCKPILEING & CRUSHING	D-K RENTALS & CONTRACTING, INC $ 336,860	$ 47,329	12/30/86 / / **06/30/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 14.1	BY / /
RS 336-1(1)0 OLLIE ROAD - NORTH OF BAKER RS 247-1(1)0 WEBSTER - EAST	14.170	RESHAPING AND GRAVEL SURFACING	GLENN REHBEIN EXCAVATING, INC. $ 380,879	$ 0	12/30/86 / / **07/10/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0	
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 3,760	12/30/86 / / **08/21/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.5	
IR 94-7(17)235 WIBAUX - EAST & WEST	15.148	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 2,194,242	$ 0	03/10/87 / / ** / /	F.P.M. DAVE FRIEND PHONE NO. 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 516-1(1)14 COALRIDGE NORTH &SOUTH RS 517-1(1)0 COALRIDGE WEST	13.766	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO., INC. $ 826,670	$ 0	03/10/87 / / ** / /	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.0	
GLENDIVE DISTRICT TOTALS:			$ 50,534,658	$ 37,210,204		73.6	

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 381-1(3)0 GOULDING CREEK RD	4.828	GR., AGG.SURF., SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC. $ 1,132,128	$ 1,069,777	08/28/85 11/06/85 10/28/86	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 100.0	101.1
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC. $ 6,128,937	$ 4,731,590	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 77.2	92.5
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 781,384	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 78.4	88.2
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,219,895	$ 1,055,832	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 47.6	42.7
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN & SONS CONSTRUCTION, INC. $ 674,509	$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 90.4	76.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC.	$ 1,254,953	$ 453,104	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 36.1	51.9
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC.	$ 1,034,759	$ 951,662	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 92.0	46.2
HES 1006(4) BROADWATER AVE - BILLINGS	0.850	LIGHTING	MIDLAND ELECTRIC COMPANY	$ 75,072	$ 63,739	10/07/86 10/29/86 **12/12/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 84.9	BY 12/12/86
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC.	$ 2,817,147	$ 190,058	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 6.7	
IR 0008(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN & CONSTRUCTION CO	$ 382,013	$ 111,024	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 29.1	
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND & GRAVEL CO., INC.	$ 159,025	$ 57,870	12/30/86 / / **06/30/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.365-5296 36.4	BY / /
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC.	$ 495,255	$ 34,221	12/30/86 03/05/87 **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 6.9	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

DATE:04/09/87 *** BILLINGS DISTRICT *** PAGE NO:17

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
M-HES 1099(5) WEST BILLINGS INTERCHANGE	0.000	CHANNELIZATION OF TRAFFIC	MIDLAND ELECTRIC COMPANY $ 58,500	$ 0	03/10/87 / / ** / /	UNASSIGNED 0.0	
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILOE CONSTRUCTION CO., INC. $ 1,053,365	$ 0	03/10/87 / / ** / /	F.P.M. OTTMAN, HERBERT A. PHONE NO.365-5296 0.0	
HES 4141(25) FOUR LOCATIONS - BILLINGS AREA	0.000	SIGNING, LIGHTING & FLASHER	MONTANA LINES, INC. $ 92,300	$ 0	03/10/87 / / ** / /	UNASSIGNED 0.0	
BILLINGS DISTRICT TOTALS:			$ 18,574,210	$ 10,109,925			54.4
*** STATE WIDE ***							
F 000B(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW PAINTING CO. $ 61,000	$ 0	03/10/87 / / **06/05/87	UNASSIGNED 0.0	
STATE WIDE TOTALS:			$ 61,000	$ 0			0.0
*** ***							
*** STATE WIDE ***							
TOTALS FOR ALL PROJECTS:			$230,201,458	$181,441,152			78.8

S
625.704
H3fe
Apr 87
OCLC 22722994 WF
State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87
*** MISSOULA DISTRICT ***

DATE:05/10/87 PAGE NO: 1

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF , LIGHTING, SIGNING, SEAL AND COVER	HILOE CONSTRUCTION CO., INC. $ 9,083,261	$ 8,530,862	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 93.9	108.1
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,097,967	$ 3,199,845	09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO.649-2460 98.0	97.8
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,401,258	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.NO PHONE 96.6	76.9
F 24-1(8)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING, INC. $ 1,736,319	$ 1,570,050	03/03/86 03/25/86 ** / /	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 90.4	92.5
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO $ 316,677	$ 250,781	04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 79.2	103.0
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO., INC. $ 5,557,106	$ 2,316,527	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 41.7	52.0

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION
MAY 18 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9024(1) SWAN RV.BR.-NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC. $ 271,482	$ 262,192	05/06/86 07/09/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 96.6	86.3
BRF 7-1(26)26 BITTERROOT BR.- SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO., INC. $ 1,154,718	$ 1,066,763	06/27/86 07/22/86 **07/01/87	F.P.M. TAHIJA, GERALD P. PHONE NO.777-5371 92.4	63.1
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN	10.429	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC. $ 1,549,398	$ 1,294,911	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 83.6	49.1
BR 9031(3) FISH CR.BR.-2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	BINKERD CONSTRUCTION, INC. $ 179,851	$ 177,530	06/27/86 07/17/86 03/26/87	F.P.M. ROAT, GEORGE M. PHONE NO.NO PHONE 100.0	72.0
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & COMPANY $ 568,385	$ 396,347	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 69.7	87.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT, INC. $ 1,100,500	$ 669,295	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 60.8	37.3
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN & SONS CONSTRUCTION, INC. $ 570,312	$ 473,830	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 83.1	90.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 832,981	$ 460,788	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 55.3	27.1
F 35-1(5)0 ST.REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST	10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY $ 5,429,308	$ 103,473	10/07/86 03/30/87 **11/01/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 1.9	
HES 56-2(1)32 SOUTHEAST OF TROY	0.300	GUARDRAIL & SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 28,990	$ 0	12/30/86 / / **05/22/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0	35.0
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 34,096	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 18.3	BY 06/30/87
HES 5-2(32)17 SOUTH OF ARLEE	0.300	INTERSECTION IMPROVEMENT	GLENN REHBEIN EXCAVATING, INC. $ 104,158	$ 45,353	03/10/87 03/31/87 **05/22/87	F.P.M. GIARD, JASON R. PHONE NO.549-6491 43.5	35.0
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS, INC. $ 1,445,000	$ 0	04/03/87 / / **05/13/88	F.P.M. GIARD, JASON R. PHONE NO.549-6491 0.0	
MISSOULA DISTRICT TOTALS			$ 34,663,839	$ 22,253,901		64.2	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87
*** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH	7.843	GRADE, AGGR.SURF., BIT.PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION CO. $ 19,075,904	$ 18,798,770	07/06/84 08/07/84 ** / /	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 98.0	98.6
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO., INC. $ 12,478,419	$ 11,738,420	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 94.1	74.8
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE CONSTRUCTION CO. $ 1,805,046	$ 1,745,625	08/28/85 09/12/85 **08/21/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 96.7	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,404,723	$ 3,079,719	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 90.5	95.2
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING CO., INC $ 2,382,475	$ 2,036,870	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO.782-1797 85.5	102.4
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,908,924	$ 9,413,765	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 95.0	73.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONSTRUCTION CO., INC $ 1,968,952	$ 1,754,155	05/06/86 06/02/86 ** / /	F.P.M. REATHER, ALBERT PHONE NO.444-6326 89.1	96.0
IR 000B(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW PAINTING CO. $ 496,000	$ 484,766	05/06/86 07/14/86 **09/15/87	F.P.M. WISSINGER, MARK(ACT) PHONE NO.NO PHONE 97.7	90.8
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 524,300	05/30/86 06/30/86 **06/15/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 90.4	74.2
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,138,263	$ 990,644	05/30/86 06/05/86 **10/17/86	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 87.0	93.4
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC. $ 1,045,978	$ 1,031,601	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO.782-1797 98.0	85.0
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO., INC. $ 1,176,383	$ 974,880	06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO 494-5894 82.9	75.4
FS 283-1(1)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING, INC. $ 771,576	$ 687,302	06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO 586-5074 87.1	50.0
SS-BRS 277-1(2)16		GRADE, AGGREGATE SURFACING	MEYER CONSTRUCTION CO., INC.		[illegible]	F.P.M. BORK, WILLIAM PHONE NO 225-3962	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
CANYON CREEK - WILBORN	0.000	PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	$ 1,092,482	$ 976,761	07/28/86 **05/15/87	89.4	72.8
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION, INC. $ 634,013	$ 422,199	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 66.6	45.0
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO., INC. $ 2,566,561	$ 629,269	10/07/86 10/24/86 **09/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 24.5	6.9
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO., INC. $ 5,167,775	$ 2,322,596	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 44.9	
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING CO., INC $ 629,153	$ 251,374	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 40.0	7.8
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 1,229,444	$ 6,391	03/10/87 / / **08/21/87	UNASSIGNED 0.5	
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 47,446	$ 23,952	04/03/87 04/21/87 **07/31/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 50.5	

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BUTTE DISTRICT TOTALS				$ 67,599,239	$ 57,893,359		85.6	
			*** GREAT FALLS DISTRICT ***					
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR.SURF.,CONC.TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO., INC.	$ 4,650,993	$ 4,611,989	03/11/85 04/16/85 ** / /	F.P.M. BLACK, D. PHONE NO.338-7919 98.0	94.1
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONSTRUCTION CO.,INC	$ 6,307,242	$ 5,567,978	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO.265-6821 88.3	86.0
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW.,RR ST. & 3rd ST SW	0.905	SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO., INC.	$ 4,937,083	$ 4,727,404	08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 95.8	88.2
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF.,SEAL AND COVER	E.H. OFTEDAL & SONS, INC.	$ 2,000,349	$ 1,945,108	08/28/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	79.5
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT, INC.	$ 4,519,863	$ 4,043,023	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 89.5	88.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BH 9026(4) MARIAS RV.BR.-SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC. $ 183,692	$ 174,640	05/06/86 07/28/86 ** / /	F.P.M. GREGORY, D. PHONE NO.278-7944 95.1	67.1
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND & GRAVEL CO., INC. $ 1,143,716	$ 1,076,352	06/27/86 07/25/86 **05/15/87	F.P.M. ENDERSON, G. PHONE NO.727-4350 94.1	65.6
BR 9008(10) DENT BRIDGE OVER TETON RIVER	0.304	APPROACHES GRADING & AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO., INC. $ 411,245	$ 400,649	06/27/86 07/22/86 **05/07/87	F.P.M. STEEN, G. PHONE NO.727-4350 97.4	84.7
BR 9051(6) WILLOW CR.BR. - SO. OF GALATA	0.000	CULVERT	G.M. CONSTRUCTION, INC. $ 97,961	$ 33,004	09/02/86 / / **11/15/86	F.P.M. GREGORY, D. PHONE NO.278-7944 33.7	6.2
BR 9007(12) SUN RV.BR.-1MI.S. EMERSON JCT.	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO., INC. $ 448,393	$ 341,512	09/02/86 09/15/86 **09/01/87	F.P.M. STEEN, G. PHONE NO.727-4350 76.2	27.1
HES 5203(5) 3RD ST.NW./SMELTER AVE.-GR.FLS	0.000	LIGHTING & SIGNALS	LIVESAY TRAFFIC MAINT., INC. $ 39,286	$ 30,187	11/06/86 12/03/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 76.8	BY 03/15/87
RS-BRS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	S K CONSTRUCTION, INC. $ 2,476,095	$ 606,215	11/06/86 / / **10/07/87	F.P.M. BLACK, D. PHONE NO.338-7919 24.5	2.0
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND & GRAVEL CO., INC. $ 2,139,226	$ 530,047	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.264-5384 24.8	1.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT., INC. $ 38,045	$ 32,433	12/30/86 01/12/87 **03/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 85.3	BY 03/15/87
HES 1-3(15)254 WEST OF CUT BANK	0.900	GUARDRAIL & SIGNING	OMO CONSTRUCTION CO. $ 37,996	$ 0	12/30/86 05/04/87 **05/29/87	F.P.M. BLACK, D. PHONE NO.338-7919 0.0	8.0
SMP 1499(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	CONFEDERATED CONTRACTORS, INC. $ 116,143	$ 50,445	12/30/86 02/25/87 **06/30/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 43.4	BY 06/30/87
IR 0008 0(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC. $ 480,342	$ 17,919	03/10/87 04/06/87 ** / /	F.P.M. KEN NUGENT CE II PHONE NO. 3.7	
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONSTRUCTION CO.,INC $ 1,499,434	$ 0	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 0.0	
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 641,035	$ 0	04/03/87 / / **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 0.0	
GREAT FALLS DISTRICT TOTALS:			$ 32,168,139	$ 24,188,906		75.2	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,090,671	$ 3,723,696	06/28/85 09/09/85 ** / /	F.P.M. DAVE FRIEND PHONE NO. 91.0	82.2
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. $ 11,538,108	$ 11,315,424	08/28/85 09/23/85 ** / /	F.P.M. KELLY, HOWARD O. PHONE NO.482-6281 98.0	80.9
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGEN & OSWOOD CONST. CO. $ 5,049,119	$ 2,219,297	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5701 44.0	37.7
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING, INC. $ 5,120,352	$ 5,029,244	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 98.0	96.0
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,025,954	$ 6,793,517	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 96.7	88.4
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.3	64.7
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO., INC. $ 3,757,151	$ 3,101,440	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 82.5	82.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9013(6) PINE CR. - 6 MI.SO.OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV.	JARRETT CONSTRUCTION, INC. $ 66,895	$ 67,659	05/30/86 09/05/86 04/15/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0	95.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL & SONS, INC. $ 2,992,327	$ 2,182,915	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 73.0	49.5
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION $ 145,555	$ 22,408	10/07/86 04/15/87 **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.436-2935 15.4	16.7
HES 4141(8) BRIDGE END TREATMENT - W.POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY INC. $ 140,795	$ 92,252	10/07/86 03/25/87 04/16/87	F.P.M. OUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0	
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 512,295	$ 101,256	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 19.8	3.3
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 870,433	$ 0	11/06/86 / / **09/15/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.0	6.7
IR 94-5(23)17B TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 26,701	11/06/86 / / **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 2.4	
BR 9046(5)		BRIDGE APPROACH - GRADE &	MACKIN CONSTRUCTION CO.		12/30/86	F.P.M. QUALE, KENNETH G. PHONE NO 365-2877	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BIG MUDDY CR.BR.-W.OF PLENTYWD	0.039	AGGREGATE SURFACING	$ 166,607	$ 0	04/13/87 **07/31/87	0.0	10.0
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 895,071	$ 205,356	12/30/86 02/17/87 **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 22.9	
SMP 4499(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT. STOCKPILEING & CRUSHING	D-K RENTALS & CONTRACTING, INC $ 336,860	$ 126,330	12/30/86 / / **06/30/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 37.5	BY 06/30/87
RS 336-1(1)0 OLLIE ROAD - NORTH OF BAKER RS 247-1(1)0 WEBSTER - EAST	14.170	RESHAPING AND GRAVEL SURFACING	GLENN REHBEIN EXCAVATING, INC. $ 380,879	$ 3,840	12/30/86 04/03/87 **07/10/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 1.0	
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 3,760	12/30/86 / / **08/21/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.5	8.0
IR 94-7(17)235 WIBAUX - EAST & WEST	15.148	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 2,194,242	$ 454,124	03/10/87 04/06/87 **09/15/87	F.P.M. DAVE FRIEND PHONE NO. 20.7	7.8
RS 516-1(1)14 COALRIDGE NORTH &SOUTH RS 517-1(1)0 COALRIDGE WEST	13.766	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO., INC. $ 826,670	$ 0	03/10/87 / / **07/29/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.0	83.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS:			$ 50,766,591	$ 38,029,636		74.9	

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING, INC. $ 6,147,102	$ 4,922,786	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 80.1	92.5
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 781,384	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 78.4	88.2
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,219,895	$ 1,303,279	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 58.7	45.9
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN & SONS CONSTRUCTION, INC. $ 674,509	$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 90.4	76.9
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC. $ 1,299,584	$ 510,461	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 39.3	57.3
F-HES 14-3(3)108 SHAWMUT - WEST	8 427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND & GRAVEL CO., INC. $ 1,043,149	$ 951,662	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 91.2	46.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE 05/10/87 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
HES 1006(4) BROADWATER AVE - BILLINGS	0.850	LIGHTING	MIDLAND ELECTRIC COMPANY $ 72,892	$ 68,602	10/07/86 10/29/86 04/16/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0	BY 12/12/86
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,012,837	$ 546,244	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 18.1	5.6
IR 0008(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN & CONSTRUCTION CO $ 384,413	$ 223,798	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 58.2	7.8
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND & GRAVEL CO., INC. $ 159,025	$ 57,870	12/30/86 / / **06/30/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.365-5296 36.4	BY 06/30/87
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 495,255	$ 117,652	12/30/86 03/05/87 **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 23.8	8.3
M-HES 1099(5) WEST BILLINGS INTERCHANGE	0.000	CHANNELIZATION OF TRAFFIC	MIDLAND ELECTRIC COMPANY $ 58,500	$ 6,453	03/10/87 04/09/87 **05/22/87	UNASSIGNED 11.0	405.0
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILDE CONSTRUCTION CO., INC. $ 1,053,365	$ 278,464	03/10/87 03/25/87 **09/15/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.365-5296 26.4	7.8
HES 4141(25)		SIGNING, LIGHTING & FLASHER	MONTANA LINES, INC.		03/10/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** BILLINGS DISTRICT *** PAGE NO:15

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
FOUR LOCATIONS - BILLINGS AREA	0.000		$ 92,300	$ 0	/ / **06/12/87	0.0	
F-8RF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO., INC. $ 3,080,338	$ 0	04/03/87 / / **05/13/87	F.P.M. CHARLTON,ROBERT T.JR PHONE NO.322-4869 0.0	
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 180,254	$ 0	04/03/87 / / **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 0.0	
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND & GRAVEL CO., INC. $ 3,433,660	$ 0	04/03/87 / / **05/13/88	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 0.0	
IR 90-9(69)536 LODGE GRASS SOUTH	0.200	SLIDE CORRECTION	PHILLIPS CONSTRUCTION $ 77,209	$ 0	04/03/87 / / **07/10/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 0.0	
BILLINGS DISTRICT TOTALS:			$ 24,480,638	$ 10,378,319		42.4	
*** STATE WIDE ***							
F 000B(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW PAINTING CO. $ 61,000	$ 0	03/10/87 / / **06/05/87	UNASSIGNED 0.0	
STATE WIDE TOTALS:			$ 61,000	$ 0		0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/87

DATE:05/10/87 *** *** PAGE NO:16

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
TOTALS FOR ALL PROJECTS:			$209,739,446	$152,744,121		72.8	

S1625.704/H3fe
OCLC 22722994 WE
Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** *** PAGE NO: 1

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
TOTALS:			$ 0	$ 0		0.0	
*** MISSOULA DISTRICT ***							
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILOE CONSTRUCTION CO.,INC. $ 9,083,261	$ 8,776,580	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 96.6	108.1
I 90-1(96)39 SLOWAY - SUPERIOR ROAD	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,097,967	$ 3,201,509	09/27/85 04/03/86 ** / /	F.P.M. CYR, JAMES L. PHONE NO.649-2460 98.0	97.8
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,412,421	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.NO PHONE 97.3	85.4
F 24-1(8)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING,INC. $ 1,736,319	$ 1,670,436	03/03/86 03/25/86 05/28/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 100.0	97.8
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO. $ 316,677	$ 257,714	04/11/86 06/06/86 ** / /	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 81.4	103.0

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION
JUN 26 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

04

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO.,INC. $ 5,557,106	$ 2,929,086	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 52.7	62.0
BR 9024(1) SWAN RV.BR.-NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC. $ 271,482	$ 266,932	05/06/86 07/09/86 05/04/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 100.0	91.6
BRF 7-1(26)26 BITTERROOT BR.- SOUTH OF DARBY	0.778	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	SLETTEN CONSTRUCTION CO. $ 1,154,718	$ 1,099,664	06/27/86 07/22/86 05/07/87	F.P.M. TAHIJA, GERALD P. PHONE NO.777-5371 100.0	63.1
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN	10.429	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC. $ 1,549,398	$ 1,362,168	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 87.9	67.6
BR 9031(3) FISH CR.BR.-2MI SW OF FISH CR	0.000	STRUCTURE OVER FISH CREEK BRIDGE ENDS: 7+90.04 & STA. 8+75.04	BINKERD CONSTRUCTION, INC. $ 179,851	$ 177,530	06/27/86 07/17/86 03/03/87	F.P.M. ROAT, GEORGE M. PHONE NO.NO PHONE 100.0	72.0
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & CO. $ 568,385	$ 400,262	08/01/86 08/26/86 **10/25/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 70.4	87.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT INC. $ 1,100,500	$ 1,120,573	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 98.0	58.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN AND SONS CONST. CO. $ 570,312	$ 476,202	09/02/86 09/15/86 **11/15/86	F.P.M. MARIN, GARY R. PHONE NO.755-5717 83.5	93.5
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 832,981	$ 536,774	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 64.4	38.6
F 35-1(5)0 ST.REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST	10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY $ 5,429,308	$ 477,030	10/07/86 03/30/87 **11/01/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 8.8	16.7
HES 56-2(1)32 SOUTHEAST OF TROY	0.300	GUARDRAIL & SIGNING	ONE WAY SIGN AND CONSTRUCTION $ 28,990	$ 21,994	12/30/86 05/05/87 **05/22/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 75.9	35.0
HES 7-2(10)90 BUCKHOUSE BRIDGE - MISSOULA	0.600	LIGHTING	HARP LINE CONSTRUCTORS CO. $ 25,129	$ 24,596	12/30/86 03/30/87 04/23/87	F.P.M. GIARD, JASON R. PHONE NO.549-6491 100.0	BY 05/01/87
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 44,672	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 23.9	BY 06/30/87
HES 5-2(32)17 SOUTH OF ARLEE	0.300	INTERSECTION IMPROVEMENT	GLENN REHBEIN EXCAVATING,INC. $ 104,158	$ 87,884	03/10/87 03/31/87 05/14/87	F.P.M. TAHIJA, GERALD P. PHONE NO.777-5371 100.0	90.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** MISSOULA DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,445,000	$ 70,102	04/03/87 05/18/87 **05/13/88	F.P.M. GIARD, JASON R. PHONE NO.549-6491 4.9	4.2
MISSOULA DISTRICT TOTALS:			$ 34,688,969	$ 24,414,130		70.4	
*** BUTTE DISTRICT ***							
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH	7.843	GRADE, AGGR.SURF., BIT.PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION $ 19,075,904	$ 18,803,485	07/06/84 08/07/84 05/26/87	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 100.0	103.5
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC. $ 12,478,419	$ 11,925,656	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 95.6	76.5
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE BUILDERS $ 1,805,046	$ 1,745,625	08/28/85 09/12/85 **08/21/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 96.7	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,404,723	$ 3,079,719	09/27/85 06/24/86 ** / /	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 90.5	95.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 2,382,475	$ 2,036,870	11/22/85 04/15/86 ** / /	F.P.M. WILSON, ROBERT PHONE NO.782-1797 85.5	102.4
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,908,924	$ 9,509,436	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 96.0	81.5
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONST. CO., INC $ 1,968,952	$ 1,754,155	05/06/86 06/02/86 ** / /	F.P.M. REATHER, ALBERT PHONE NO.444-6326 89.1	96.0
IR 0008(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW PAINTING COMPANY $ 496,000	$ 511,327	05/06/86 07/14/86 05/07/87	F.P.M. WISSINGER, MARK(ACT) PHONE NO.NO PHONE 100.0	90.8
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 559,002	05/30/86 06/30/86 **06/15/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 96.4	85.0
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,138,263	$ 990,644	05/30/86 06/05/86 **10/17/86	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 87.0	93.4
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC. $ 1,045,978	$ 1,031,601	05/30/86 08/05/86 **09/19/86	F.P.M. WILSON, ROBERT PHONE NO.782-1797 98.0	85 0
RTF-HES 19-1(14)17 7MI WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,176,383	$ 974,880	06/27/86 07/23/86 **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 82.9	75.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 283-1(1)0 HARRISON - PONY	6.084	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 771,576	$ 687,302	06/27/86 08/05/86 **05/30/87	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 89.1	50.0
RS-BRS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO. $ 1,092,482	$ 1,011,897	06/27/86 07/28/86 **05/15/87	F.P.M. BORK, WILLIAM PHONE NO.225-3962 92.6	79.3
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION INC. $ 634,013	$ 456,878	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 72.1	57.5
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,566,561	$ 689,698	10/07/86 10/24/86 **09/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 26.9	21.6
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 5,167,775	$ 2,608,839	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 50.5	
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC. $ 629,153	$ 418,946	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 66.6	28.9
F-HES B-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,229,444	$ 22,941	03/10/87 / / **08/21/87	UNASSIGNED 1.9	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** BUTTE DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 47,446	$ 65,782	04/03/87 04/21/87 **07/31/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 98.0	35.6
HES 14-2(6)28 DEEP CREEK HILL - EAST	0.000	SNOW FENCE	BARBER EXCAVATING $ 44,690	$ 0	05/04/87 / / ** / /	UNASSIGNED 0.0	BY / /
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 0	05/04/87 / / ** / /	F.P.M. PHONE NO. 0.0	BY / /
BUTTE DISTRICT TOTALS:			$ 67,771,358	$ 58,884,685		86.9	
*** GREAT FALLS DISTRICT ***							
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR.SURF.,CONC.TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO. $ 4,650,993	$ 4,611,989	03/11/85 04/16/85 ** / /	F.P.M. BLACK, D. PHONE NO.338-7919 98.0	94.1
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONST. CO.,INC. $ 6,307,242	$ 5,586,891	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO.265-6821 88.6	86.7
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3)		SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO.		08/01/85 08/19/85 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
4th AVE SW.,RR ST. & 3rd ST SW	0.905		$ 4,937,083	$ 4,754,458		96.3	94.1
RS 236-2(3)65 15.7 MI SOUTH OF BIG SANDY-SO.	11.774	GR., AGG. SURF.,SEAL AND COVER	E.H. OFTEDAL AND SONS, INC. $ 2,000,349	$ 1,945,108	08/28/85 09/17/85 10/18/86	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	79.5
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 4,519,863	$ 4,043,023	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 89.5	88.6
BH 9026(4) MARIAS RV.BR.-SW OF CHESTER	0.062	STRUCTURE-REHABILITATION BRIDGE OVER MARIAS RIVER ROAD	BINKERD CONSTRUCTION, INC. $ 183,692	$ 184,821	05/06/86 07/28/86 05/04/87	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	67.1
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,143,716	$ 1,093,668	06/27/86 07/25/86 **05/15/87	F.P.M. ENDERSON, G. PHONE NO.727-4350 95.6	87.8
BR 9008(10) DENT BRIDGE OVER TETON RIVER	0.304	APPROACHES GRADING & AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 411,245	$ 401,573	06/27/86 07/22/86 04/22/87	F.P.M. STEEN, G. PHONE NO.727-4350 100.0	84.7
BR 9051(6) WILLOW CR.BR. - SO. OF GALATA	0.000	CULVERT	G-M CONSTRUCTION, INC. $ 97,961	$ 72,561	09/02/86 / / **11/15/86	F.P.M. GREGORY, D. PHONE NO.278-7944 74.1	56.2
BR 9007(12) SUN RV.BR.-1MI.S. EMERSON JCT.	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO. $ 448,393	$ 349,324	09/02/86 09/15/86 **09/01/87	F.P.M. STEEN, G. PHONE NO.727-4350 77.9	38.1

** ESTIMATED COMPLETION DATE ONLY

04

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT TIME USED
HES 5203(5) 3RD ST.NW./SMELTER AVE -GR FLS	0.000	LIGHTING & SIGNALS	LIVESAY TRAFFIC MAINT. INC. $ 39,286	$ 42,090	11/06/86 12/03/86 05/15/87	F.P.M. ROBINSON, F. PHONE NO 727-4350 100.0	BY 03/15/87
RS-RS 464-1(4)13 13 MI N OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC $ 2,476,095	$ 1,419,277	11/06/86 / / **10/07/87	F.P.M. BLACK, D. PHONE NO 338-7919 57.3	29.0
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,139,226	$ 630,960	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.264-5384 29.5	22.5
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT. INC. $ 38,045	$ 32,433	12/30/86 01/12/87 **03/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 85.3	BY 03/15/87
HES 1-3(15)254 WEST OF CUT BANK	0.900	GUARDRAIL & SIGNING	OMO CONSTRUCTION INC $ 37,996	$ 36,188	12/30/86 05/04/87 05/07/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0	8.0
SMP 1499(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	CONFEDERATED CONTRACTORS, INC. $ 116,143	$ 70,393	12/30/86 02/25/87 **06/30/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 60.6	BY 06/30/87
IR 0008 0(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LANDSCAPE SERVICE $ 480,342	$ 29,365	03/10/87 04/06/87 ** / /	F.P.M. NUGENT, KEN PHONE NO. 6.1	CEII 2.2
BRF 10-2(6)51		STRUCTURE (LOMA BRIDGE)	BALTRUSCH CONST. CO. INC		04/03/87	F.P.M. TREFTZ, G. PHONE NO 265-6821	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
LOMA BRIDGE AND APPROACHES	0.900	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	$ 1,499,434	$ 115,999	04/21/87 **07/08/88	7.7	6.0
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 641,035	$ 76,085	04/03/87 05/22/87 **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 11.9	8.3
RTF 60-2(24)39 NEIHART - NORTH	14.500	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 609,856	$ 56,726	05/04/87 / / ** / /	F.P.M. ENDERSON, G. PHONE NO.727-4350 9.3	BY / /
GREAT FALLS DISTRICT TOTALS:			$ 32,777,995	$ 25,552,933		78.0	
			*** GLENDIVE DISTRICT ***				
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,090,671	$ 3,742,307	06/28/85 09/09/85 ** / /	F.P.M. FRIEND, DAVE PHONE NO. 91.5	82.2
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILOE CONSTRUCTION CO.,INC. $ 11,538,108	$ 11,338,468	08/28/85 09/23/85 ** / /	F.P.M. WOLF, LARRY PHONE NO. 98.0	80.9
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,119	$ 2,450,316	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5701 48.5	43.4
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING,INC. $ 5,120,352	$ 5,029,244	11/05/85 03/12/86 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 98.0	96.0

** ESTIMATED COMPLETION DATE ONLY

04

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,025,954	$ 6,795,388	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 96.7	88.4
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.3	64.7
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 3,757,151	$ 3,103,118	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 82.6	82.2
BR 9013(6) PINE CR. - 6 MI.SO.OF PLEVNA	0.000	BRIDGE REPLACEMENT WITH CULV.	JARRETT CONSTRUCTION INC. $ 66,895	$ 67,659	05/30/86 09/05/86 04/15/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0	95.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL AND SONS, INC. $ 2,992,327	$ 2,426,320	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 81.1	62.2
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 145,555	$ 61,434	10/07/86 04/15/87 **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.436-2935 42.2	66.7
HES 4141(8) BRIDGE END TREATMENT - W.POINT	0.000	BRIDGE END GUARDRAIL IMPROVEMENTS	FRANK GURNEY, INC $ 140,795	$ 104,865	10/07/86 03/25/87 04/16/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0	

** ESTIMATED COMPLETION DATE ONLY

04

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 512,295	$ 101,256	11/06/86 05/12/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 19.8	36.7
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 870,433	$ 10,293	11/06/86 04/30/87 **09/15/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 1.2	26.7
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 26,701	11/06/86 06/03/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 2.4	
BR 9046(5) BIG MUDDY CR.BR.-W.OF PLENTYWO	0.039	BRIDGE APPROACH - GRADE & AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 166,607	$ 70,805	12/30/86 04/13/87 **07/31/87	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 42.5	40.0
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 895,071	$ 810,735	12/30/86 02/17/87 **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 90.6	36.7
SMP 4499(B6) MAINT. STOCKPILE CRUSHING	0.000	MAINT. STOCKPILEING & CRUSHING	D-K RENTALS AND CONTRACTING $ 336,860	$ 296,172	12/30/86 / / **06/30/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 87.9	BY 06/30/87
RS 336-1(1)0 OLLIE ROAD - NORTH OF BAKER RS 247-1(1)0 WEBSTER - EAST	14.170	RESHAPING AND GRAVEL SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 380,879	$ 241,888	12/30/86 04/03/87 **07/10/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 63.5	48.9

** ESTIMATED COMPLETION DATE ONLY

04

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 3,760	12/30/86 06/01/87 **08/21/87	F.P.M. OUROCHER, DOUGLAS A. PHONE NO.228-2081 0.5	30.7
IR 94-7(17)235 WIBAUX - EAST & WEST	15.148	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,194,242	$ 1,637,283	03/10/87 04/06/87 **09/15/87	F.P.M. FRIEND, DAVE PHONE NO. 74.6	25.6
RS 516-1(1)14 COALRIDGE NORTH &SOUTH RS 517-1(1)0 COALRIDGE WEST	13.766	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 826,670	$ 3,603	03/10/87 05/08/87 **07/29/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.4	83.3
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 990,850	$ 179,227	05/04/87 / / ** / /	UNASSIGNED 18.1	BY / /
GLENDIVE DISTRICT TOTALS:			$ 51,757,441	$ 41,061,259		79.3	

*** BILLINGS DISTRICT ***

F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING,INC. $ 6,147,102	$ 5,260,391	03/03/86 05/21/86 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 85.6	110.8

** ESTIMATED COMPLETION DATE ONLY

04

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 781,384	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 78.4	88.2
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,219,895	$ 1,383,757	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 62.3	54.5
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SONS CONST. CO. $ 674,509	$ 609,664	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 90.4	76.9
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC. $ 1,299,584	$ 1,000,056	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 77.0	76.8
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,043,149	$ 951,662	09/02/86 09/09/86 **07/07/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 91.2	46.2
HES 1006(4) BROADWATER AVE - BILLINGS	0.850	LIGHTING	MIDLAND ELECTRIC COMPANY $ 72,892	$ 69,462	10/07/86 10/29/86 04/16/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0	BY 12/12/86
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,012,837	$ 843,032	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 28.0	17.5

** ESTIMATED COMPLETION DATE ONLY

04

MONTANA DEPA NT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,433,660	$ 0	04/03/87 05/05/87 **05/13/88	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 0.0	10.8
IR 90-9(69)536 LODGE GRASS SOUTH	0.200	SLIDE CORRECTION	PHILLIPS CONSTRUCTION $ 77,209	$ 63,629	04/03/87 05/29/87 **07/10/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 82.4	33.3
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 386,444	$ 0	05/04/87 / / ** / /	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 0.0	BY / /
RTS 306-1(4)0 COLUMBUS - WEST RTX 48(9) COLUMBUS - PARK CITY RTX 49(5) BIG TIMBER - GREYCLIFF	27.200	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	BARRY O'LEARY INC. $ 325,316	$ 0	05/04/87 / / ** / /	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0	BY / /
RRS 1025(4) 6th ST. UNDERPASS - BILLINGS	0.000	DRAINAGE IMPROVEMENTS	COP CONSTRUCTION CO. $ 76,375	$ 0	05/04/87 06/09/87 ** / /	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0	BY / /
BILLINGS DISTRICT TOTALS:			$ 25,268,773	$ 12,276,801		48.6	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 000B(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN AND CONSTRUCTION $ 384,413	$ 321,540	11/06/86 / / **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 83.6	28.9
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND AND GRAVEL CO.,INC $ 159,025	$ 57,870	12/30/86 / / **06/30/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 36.4	BY 06/30/87
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 495,255	$ 259,907	12/30/86 03/05/87 **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 52.5	33.3
M-HES 1099(5) WEST BILLINGS INTERCHANGE	0.000	CHANNELIZATION OF TRAFFIC	MIDLAND ELECTRIC COMPANY $ 58,500	$ 101,191	03/10/87 04/09/87 **05/22/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 98.0	85.0
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILOE CONSTRUCTION CO.,INC. $ 1,053,365	$ 557,140	03/10/87 03/25/87 **09/15/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 52.9	27.8
HES 4141(25) FOUR LOCATIONS - BILLINGS AREA	0.000	SIGNING, LIGHTING & FLASHER	MONTANA LANDSCAPE SERVICE $ 92,300	$ 4,400	03/10/87 05/06/87 **06/12/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 4.8	8.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILOE CONSTRUCTION CO.,INC. $ 3,080,338	$ 11,718	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.322-4869 0.4	11.7
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 180,254	$ 0	04/03/87 / / **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/87

DATE:06/18/87 *** STATE WIDE *** PAGE NO:17

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 000B(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW PAINTING COMPANY $ 61,000	$ 0	03/10/87 / / **06/05/87	UNASSIGNED 0.0	
STATE WIDE TOTALS:			$ 61,000 *** ***	$ 0		0.0	
TOTALS FOR ALL PROJECTS:			$212,325,536	$162,189,808		76.4	

5
625.704
H3fe
8/10/87

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

OCLC 22722994 WF

DATE 08/10/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-TQF 1-2(1)148 U 11 RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD F-TQF 1-2(1)148 U 12 F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO.,INC. $ 9,264,550	$ 9,493,331	04/03/85 05/01/85 ** / /	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 98.0	BY / /
I 90-1(96)39 SLOWAY - SUPERIOR ROAD I 90-1(96)39 U 1 I 90-1(96)39 U 2	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,097,967	$ 3,212,509	09/27/85 04/03/86 07/10/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 100.0	103.3
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,435,280	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.NO PHONE 98.0	93.8
F 24-1(8)8 RAIN BOW BEND - WEST F-HES 24-1(15)5 ANGIVINE EAST & WEST	3.869	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	GLENN REHBEIN EXCAVATING,INC. $ 1,739,104	$ 1,670,436	03/03/86 03/25/86 05/28/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 100.0	96.8
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO. $ 316,677	$ 291,574	04/11/86 06/06/86 07/07/87	F.P.M. CHEZICK, LAWRENCE J. PHONE NO 826-4457 100.0	103.0

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION
SEP 2 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO.,INC. $ 5,982,242	$ 4,643,302	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 77.6	92.7
BR 9024(1) SWAN RV.BR.-NO. OF CONDON	0.132	STRUCTURE OVER SWAN RIVER BR. END STA 12+93.0 & 14+47.0	FRONTIER-WEST, INC. $ 271,482	$ 266,932	05/06/86 07/09/86 05/04/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 100.0	91.6
F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(24)46 SOUTH OF RONAN HES 5-2(27)51 FAP 5 - NEAR PABLO	12.759	PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC. $ 1,549,398	$ 1,451,884	06/27/86 07/21/86 **05/15/87	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 93.7	67.6
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & CO. $ 568,385	$ 507,010	08/01/86 08/26/86 06/29/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	117.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT INC. $ 1,324,630	$ 1,236,264	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 93.3	69.5
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN AND SON CONST. CO. $ 570,312	$ 525,172	09/02/86 09/15/86 06/26/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	103.2
BRF 1-1(27)57		GRADE, AGGREGATE SURFACING &	FRONTIER-WEST, INC.		09/02/86	F.P.M. KALBERG J.GARY PHONE NO.884-4240	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
FISHER RV.BR.- NEAR LIBBY	0.451	PLANT MIX BITUMINOUS SURFACING	$ 832,981	$ 662,949	09/19/86 **11/01/87	79.6	67.9
F 35-1(5)0 ST.REGIS - NORTHEAST IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST	10.248	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ACME CONCRETE COMPANY $ 5,442,374	$ 3,410,694	10/07/86 03/30/87 **11/01/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 62.7	16.7
HES 56-2(1)32 SOUTHEAST OF TROY	0.300	GUARDRAIL & SIGNING	ONE WAY SIGN AND CONSTRUCTION $ 28,989	$ 25,225	12/30/86 05/05/87 05/08/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	35.0
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 208,539	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0	BY 06/30/87
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,455,803	$ 501,562	04/03/87 05/18/87 **05/13/88	F.P.M. GIARD, JASON R. PHONE NO.549-6491 34.5	37.2
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,333,678	$ 6,775	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.5	4.2
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,048,773	$ 4,551	06/05/87 / / **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO 258-6587 0.4	16.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87. *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,105,505	$ 19,412	06/05/87 07/20/87 **09/30/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 1.8	8.3
RTF 1-3(17)204 EAST GLACIER - WEST RTF 5-3(30)145 OLNEY - NORTH RTF 5-4(5)181 EUREKA - NORTH	25.900	SEAL & COVER	MARVIN A. REHBEIN $ 569,836	$ 515,719	06/05/87 06/20/87 **09/01/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 90.5	BY 09/01/87
RTF 71-1(6)0 RESERVE ST. INTERCH.	1.600	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	AMERICAN ASPHALT INC. $ 148,168	$ 0	06/05/87 / / **09/01/87	F.P.M. GIARD, JASON R. PHONE NO.549-6491 0.0	BY 09/01/87
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,287,233	$ 7,000	07/06/87 / / **07/29/88	UNASSIGNED 0.3	
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,308,609	$ 0	07/06/87 / / **05/13/88	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 0.0	
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 830,166	$ 0	07/06/87 / / **09/09/88	UNASSIGNED 0.0	
MISSOULA DISTRICT TOTALS:			$ 42,714,290	$ 30,096,121		70.5	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(43)143 ELK PARK - NORTH I 15-3(45)146 BERNICE - SOUTH I 15-3(45)146 U 1 I 15-3(45)146 U 2	7.843	GRADE, AGGR.SURF., BIT.PL. MIX SURF., OPEN GRADED FRICTION COURSE, SIGNING & STRUCTURES	WASHINGTON CONSTRUCTION $ 19,075,903	$ 18,867,813	07/06/84 08/07/84 05/26/87	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 100.0	103.5
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST I 90-7(49)341 U 1 I 90-7(49)341 U 2	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC. $ 12,545,565	$ 12,852,980	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 98.0	85.1
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	MCINTYRE BUILDERS $ 1,793,685	$ 1.745,625	08/28/85 09/12/85 07/02/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 100.0	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,404,723	$ 3,288,528	09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0	95.2
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 2,382,475	$ 2,456,752	11/22/85 04/15/86 06/19/87	F P.M WILSON, ROBERT PHONE NO.782-1797 100.0	110.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
	0.000		ACME CONCRETE COMPANY $ 529,919	$ 0	04/16/86 / 05/08/86 / ** / /	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 / 0.0	90.5
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	MARONICK CONST. CO., INC $ 1,923,845	$ 1,760,833	05/06/86 / 06/02/86 / 06/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 / 100.0	98.0
IR 0008(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	RAINBOW CONSTRUCTION $ 496,000	$ 511,197	05/06/86 / 07/14/86 / 05/07/87	F.P.M. WISSINGER, MARK(ACT) PHONE NO.NO PHONE / 100.0	98.3
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 568,336	05/30/86 / 06/30/86 / 06/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 / 100.0	94.2
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,138,263	$ 1,062,213	05/30/86 / 06/05/86 / 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 / 100.0	93.4
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC. $ 1,045,978	$ 1,097,346	05/30/86 / 08/05/86 / 06/07/87	F.P.M. WILSON, ROBERT PHONE NO.782-1797 / 100.0	85.0
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,176,383	$ 1,045,751	06/27/86 / 07/23/86 / **10/20/86	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 / 88.9	75.4
RS 283-1(1)0		PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC.		06/27/86	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
HARRISON - PONY	6.084		$ 771,576	$ 723,801	08/05/86 06/09/87	100.0	55.0
RS-8RS 279-1(2)16 CANYON CREEK - WILBORN	0.000	GRADE, AGGREGATE SURFACING PLANT MIX BITUMINOUS SURFACING SEAL & COVER & PIPE INSTALL.	MEYER CONSTRUCTION CO. $ 1,092,481	$ 1,067,083	06/27/86 07/28/86 06/07/87	F.P.M. WILSON, ROBERT PHONE NO.782-1797 100.0	79.3
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION INC. $ 634,013	$ 592,463	08/01/86 09/04/86 **08/25/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 93.4	90.8
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,566,561	$ 1,865,743	10/07/86 10/24/86 **09/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 72.7	54.9
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 5,167,775	$ 3,211,239	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 62.1	
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC. $ 632,303	$ 625,059	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 98.0	65.9
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,231,940	$ 295,809	03/10/87 05/19/87 **08/21/87	F.P.M BETTLE, JOSEPH PHONE NO.494-3442 24.0	48.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** BUTTE DISTRICT *** PAGE NO: 8.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,845	$ 68,346	04/03/87 04/21/87 **07/31/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 98.0	59.7
IR 15-2(49)124-8 BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,392,691	$ 10,125,978	04/16/87 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 98.0	109.5
HES 14-2(6)28 DEEP CREEK HILL - EAST	0.000	SNOW FENCE	BARBER EXCAVATING $ 44,690	$ 44,838	05/04/87 06/15/87 07/06/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 100.0	22.2
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 0	05/04/87 / / **09/15/87	F.P.M. PHONE NO. 0.0	
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 204,891	$ 157,752	05/28/87 07/16/87 **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 77.0	BY 09/01/87
BR 9047(11) SILVER BOW CR-SE OF ROCKER INT	0.009	GRADE AND AGGREGATE SURFACING	FRONTIER-WEST, INC. $ 88,809	$ 45,410	06/05/87 / / **10/30/87	F.P.M. GILMAN, ROBERT PHONE NO.494-6636 51.1	24 0
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,825	$ 1,925	06/05/87 / / **09/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 1.6	
RTF 8-4(12)108		SEAL & COVER	JIM GILMAN EXCAVATING INC.		06/05/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
WEST THREE FORKS INT. - SOUTH	1.000		$ 15,196	$ 9,550	07/16/87 **09/01/87	62.8	BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC. $ 461,839	$ 0	06/05/87 / / **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 0.0	BY 10/01/87
IR 0008 0(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 114,300	$ 23,558	06/25/87 / / **11/15/87	F.P.M. WILSON, ROBERT PHONE NO.782-1797 20.6	BY 11/15/87
BUTTE DISTRICT TOTALS:			$ 68,823,628	$ 64,115,925		93.2	

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BHF 1-3(8)209 TWO MEDICINE BRIDGE	4.040	GRADE, AGGR.SURF.,CONC.TREATED BASE, SIGNING, BRIDGE REPAIR, SEAL AND COVER	SLETTEN CONSTRUCTION CO. $ 4,650,993	$ 4,611,989	03/11/85 04/16/85 05/14/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0	94.1
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONST. CO.,INC. $ 6,303,859	$ 6,020,971	06/28/85 08/05/85 ** / /	F.P.M. TREFTZ, G. PHONE NO.265-6821 95.5	86.7
IR 15-5(78)278 3 LOCATIONS NEAR GREAT FALLS M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3)		SIGNING, SLOPE FLATTENING AND APPROACH RELOCATIONS	SLETTEN CONSTRUCTION CO.		08/01/85 08/19/85 06/04/87	F.P.M. ROBINSON, F. PHONE NO.727-4350	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87
DATE:08/10/87 ***GREAT FALLS DISTRICT***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
4th AVE SW.,RR ST. & 3rd ST SW							
	0.905		$ 4,937,083	$ 4,766,255		100.0	106.7
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 4,576,248	$ 4,473,364	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 97.8	98.4
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,143,716	$ 1,145,479	06/27/86 07/25/86 06/06/87	F.P.M. ENDERSON, G. PHONE NO.727-4350 100.0	93.3
BR 9051(6) WILLOW CR.BR. - SO. OF GALATA	0.000	CULVERT	G-M CONSTRUCTION, INC. $ 97,961	$ 84,620	09/02/86 04/06/87 07/14/87	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	56.3
BR 9007(12) SUN RV.BR.-1MI.S. EMERSON JCT.	0.075	BRIDGE APPROACHES	SLETTEN CONSTRUCTION CO. $ 451,565	$ 433,530	09/02/86 09/15/86 06/27/87	F.P.M. STEEN, G. PHONE NO.727-4350 100.0	50.4
HES 5203(5) 3RD ST.NW./SMELTER AVE.-GR.FLS	0.000	LIGHTING & SIGNALS	LIVESAY TRAFFIC MAINT. INC. $ 39,286	$ 42,333	11/06/86 12/03/86 05/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 100.0	BY 03/15/87
RS-BRS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 2,491,703	$ 1,847,397	11/06/86 01/22/87 **10/07/87	F.P.M. BLACK, D. PHONE NO.338-7919 74.1	66.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,139,226	$ 1,012,947	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.264-5384 47.4	57.5
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT. INC. $ 38,045	$ 37,934	12/30/86 01/12/87 **03/15/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0	BY 03/15/87
SMP 1499(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	CONFEDERATED CONTRACTORS, INC. $ 116,143	$ 119,108	12/30/86 02/25/87 06/23/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 100.0	BY 06/30/87
IR 000B 0(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 480,342	$ 205,699	03/10/87 04/06/87 ** / /	F.P.M. NUGENT, KEN CEII PHONE NO. 42.8	26.7
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,499,434	$ 385,443	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 25.7	30.0
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 641,035	$ 159,692	04/03/87 05/22/87 **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 24.9	38.3
RTF 60-2(24)39 NEIHART - NORTH	14.500	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 614,284	$ 577,019	05/04/87 05/12/87 ** / /	F.P.M. ENDERSON, G. PHONE NO.727-4350 93.9	BY 09/01/87
RRS 10-2(14)71		GRADING, AGGREGATE SURFACING,	BALTRUSCH CONST. CO.,INC.		07/06/87	UNASSIGNED	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** GREAT FALLS DISTRICT *** PAGE NO:12.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RAIL HIGHWAY Xing	2.000	PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 1,149,991	$ 0	/ / **06/10/88	0.0	
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,733,912	$ 0	07/06/87 / / **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 0.0	
GREAT FALLS DISTRICT TOTALS:			$ 33,104,826	$ 25,923,779		78.3	
*** GLENDIVE DISTRICT ***							
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,093,723	$ 3,918,477	06/28/85 09/09/85 ** / /	F.P.M. FRIEND, DAVE PHONE NO. 95.7	93.4
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 11,893,245	$ 11,647,448	08/28/85 09/23/85 ** / /	F.P.M. WOLF, LARRY PHONE NO. 97.9	79.0
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,119	$ 2,647,594	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5701 52.4	57.5
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING,INC. $ 5,120,352	$ 5,173,778	11/05/85 03/12/86 07/08/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0	99.2
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,035,593	$ 6,813,559	11/05/85 04/09/86 ** / /	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 96.8	97.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,560,415	11/08/85 04/07/86 ** / /	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.3	71.4
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 3,757,151	$ 3,103,118	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 82.6	89.1
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL AND SONS, INC. $ 3,038,820	$ 3,000,260	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 98.0	96.4
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 146,105	$ 136,974	10/07/86 04/15/87 **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.436-2935 93.8	93.3
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 537,934	$ 471,171	11/06/86 05/21/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 87.6	88.3
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 870,433	$ 227,840	11/06/86 04/30/87 **09/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 26.2	71.1
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 472,927	11/06/86 06/03/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 42.3	51.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9046(5) BIG MUDDY CR.BR.-W.OF PLENTYWD	0.039	BRIDGE APPROACH - GRADE & AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 166,607	$ 186,181	12/30/86 04/13/87 07/14/87	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 100.0	75.0
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 908,858	$ 867,583	12/30/86 02/17/87 **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 95.5	61.7
SMP 4499(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT. STOCKPILEING & CRUSHING	D-K RENTALS AND CONTRACTING $ 336,860	$ 339,200	12/30/86 02/25/87 06/09/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 100.0	BY 06/30/87
RS 336-1(1)0 OLLIE ROAD - NORTH OF BAKER RS 247-1(1)0 WEBSTER - EAST	14.170	RESHAPING AND GRAVEL SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 380,879	$ 388,947	12/30/86 04/03/87 06/08/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0	48.9
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 414,167	12/30/86 06/01/87 **08/21/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 52.2	78.7
IR 94-7(17)235 WIBAUX - EAST & WEST	15.148	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,358,061	$ 2,279,065	03/10/87 04/06/87 **09/15/87	F.P.M. FRIEND, DAVE PHONE NO. 96.6	69.5
RS 516-1(1)14 COALRIDGE NORTH &SOUTH RS 517-1(1)0 COALRIDGE WEST	13.766	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO $ 826,670	$ 713,455	03/10/87 04/16/87 **07/29/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 86.3	60.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 990,850	$ 676,073	05/04/87 04/29/87 ** / /	UNASSIGNED 68.2	8Y 09/01/87
8R 9009(4) TONG RV.8R. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 4,996	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.436-2935 1.6	
8R 9040(5) COAL CR.8R.-14 MI. S. OF TERRY	0.110	8RIDGE REPLACEMENT AND AGGREGATE SURFACING	MCDANIEL AND SONS CONTRACTORS $ 81,294	$ 0	06/05/87 / / **08/21/87	UNASSIGNED 0.0	13.3
BR 9042(7) 8 MILES SOUTHEAST OF POPLAR	0.019	8RIDGE REPLACEMENT	MCDANIEL AND SONS CONTRACTORS $ 55,863	$ 0	06/05/87 07/28/87 **08/21/87	F.P.M. 8ALDWIN,JAMES E. PHONE NO.787-5701 0.0	10.0
F-8RF-HES 32-2(6)39 SCO8Y - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,498,433	$ 0	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.0	6.7
RTF-8RF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX 8ITUMINOUS OVERLAY	MORGEN & OSWOOD CONST. CO. $ 1,377,385	$ 0	06/05/87 07/07/87 **10/30/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.0	14.7
RTF 32-2(8)52 SCOBEY - NORTH	14 300	PLANT MIX 8ITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO $ 1,098,604	$ 93,311	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E PHONE NO.232-1093 8.5	11.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,230,545	$ 0	07/06/87 / / **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.0	
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,719,047	$ 0	07/06/87 / / **06/10/88	F.P.M. FRIEND, DAVE PHONE NO. 0.0	94.4
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,333,265	$ 0	07/06/87 / / **06/24/88	F.P.M. FRIEND, DAVE PHONE NO. 0.0	4.0
RS 334-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 555,326	$ 0	07/06/87 / / **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0	
GLENDIVE DISTRICT TOTALS:			$ 66,425,993	$ 46,136,539		69.5	

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 73-1(3)0 LODGE GRASS I - CONNECTION I-IR 90-9(65)516 LODGE GRASS - NORTH I-IR 90-9(65)516 U1 I-IR 90-9(65)516 U2	15.830	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING,INC. $ 6,169,704	$ 5,818,521	03/03/86 05/21/86 07/01/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 100 0	122.5
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 864,173	05/30/86 09/02/86 **10/17/86	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 86 7	97.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** BILLINGS DISTRICT *** PAGE NO 17.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,235,170	$ 1,896,820	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 84.9	70.9
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SON CONST. CO. $ 674,509	$ 610,280	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 90.5	76.9
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC. $ 1,322,542	$ 1,063,728	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 80.4	98.8
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,043,149	$ 1,015,951	09/02/86 09/09/86 06/23/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 100.0	61.5
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,012,837	$ 1,172,433	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 38.9	50.8
IR 0008(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN AND CONSTRUCTION $ 393,333	$ 380,338	11/06/86 02/09/87 **09/15/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 96.7	67.4
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND AND GRAVEL CO ,INC $ 159,025	$ 57,870	12/30/86 01/29/87 **06/30/87	F.P.M. OTTMAN, HERBERT A PHONE NO 245-7495 36.4	BY 06/30/87

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** BILLINGS DISTRICT *** PAGE NO:18.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 495,255	$ 403,102	12/30/86 03/05/87 **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 81.4	88.3
M-HES 1099(5) WEST BILLINGS INTERCHANGE	0.000	CHANNELIZATION OF TRAFFIC	MIDLAND ELECTRIC COMPANY $ 100,873	$ 104,025	03/10/87 04/09/87 06/04/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0	65.4
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILDE CONSTRUCTION CO.,INC. $ 1,071,609	$ 1,002,475	03/10/87 03/25/87 **09/15/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 93.5	76.1
HES 4141(25) FOUR LOCATIONS - BILLINGS AREA	0.000	SIGNING, LIGHTING & FLASHER	MONTANA LINES, INC $ 100,971	$ 64,942	03/10/87 05/06/87 **06/12/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 64.3	48.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,080,338	$ 456,109	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.322-4869 14.8	35.0
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 241,581	$ 49,114	04/03/87 06/03/87 **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 20.3	20.4
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,399,156	$ 2,331,212	04/03/87 05/05/87 **05/13/88	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 68.6	43.3
IR 90-9(69)536		SLIDE CORRECTION	PHILLIPS CONSTRUCTION		04/03/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
LODGE GRASS SOUTH	0.200		$ 77,209	$ 70,538	05/29/87 06/02/87	100.0	33.3
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 386,444	$ 119,005	05/04/87 05/13/87 ** / /	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 30.8	BY 09/01/87
RTS 306-1(4)0 COLUMBUS - WEST RTX 48(9) COLUMBUS - PARK CITY RTX 49(5) BIG TIMBER - GREYCLIFF	27.200	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	BARRY O'LEARY INC. $ 325,316	$ 61,055	05/04/87 07/09/87 ** / /	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 18.8	BY 09/01/87
RRS 1025(4) 6th ST. UNDERPASS - BILLINGS	0.000	DRAINAGE IMPROVEMENTS	COP CONSTRUCTION CO. $ 76,375	$ 73,821	05/04/87 06/09/87 **07/10/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 96.7	93.3
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 4,000	06/05/87 / / **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 1.8	
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,041,522	$ 0	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 0.0	8.7
BILLINGS DISTRICT TOTALS:			$ 29,626,870	$ 17,619,513		59.5	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/87

DATE:08/10/87 *** STATE WIDE *** PAGE NO:20.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F 0008(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623	03/10/87 / / **06/05/87	UNASSIGNED 98.0	
STATE WIDE TOTALS:			$ 61,000 ***	$ 62,623 ***		98.0	
TOTALS FOR ALL PROJECTS:			$240,756,607	$183,954,500		76.4	

S
625.704
H3se
Aug 1987

STATE DOCUMENTS COLLECTION

SEP 22 1987

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

::09/08/87 OCLC 22722994 uF

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER F-TQF 1-2(1)148 U 11 F-TQF 1-2(1)148 U 12 RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO.,INC. $ 9,462,035	$ 9,493,331	04/03/85 05/01/85 08/05/87	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 100.0	108.1
I 90-1(96)39 SLOWAY - SUPERIOR ROAD I 90-1(96)39 U 1 I 90-1(96)39 U 2	4.716	PORTLAND CEMENT CONCRETE PAVEMENT AND PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 3,094,363	$ 3,212,509	09/27/85 04/03/86 07/10/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 100.0	103.3
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,435,280	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.NO PHONE 98.0	93.8
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO. $ 316,677	$ 291,574	04/11/86 06/06/86 07/07/87	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 100.0	103.0
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO.,INC $ 6,065,580	$ 4,643,302	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 76.6	106.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87
*** MISSOULA DISTRICT ***

DATE:09/08/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
HES 5-2(24)46 SOUTH OF RONAN F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(27)51 FAP 5 - NEAR PABLO	12.759	PAVEMENT MARKINGS, SEAL AND COVER	A-1 PAVING, INC. $ 1,549,398	$ 1,451,884	06/27/86 07/21/86 07/24/87	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 100.0	81.1
F 1-2(24)121 KALISPELL STRIP	1.675	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PACK & CO. $ 511,113	$ 507,010	08/01/86 08/26/86 06/29/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	102.2
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT INC. $ 1,324,630	$ 1,236,264	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.884-4240 93.3	86.3
F-HES 5-3(15)115 US 93 & FAU 6704-KALISPELL	0.450	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SWAN AND SON CONST. CO. $ 571,606	$ 525,172	09/02/86 09/15/86 06/26/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	103.2
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 662,949	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 78.2	80.3
IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST F 35-1(5)0 ST.REGIS - NORTHEAST	10.248	ROCKFALL BARRIER FENCE	ACME CONCRETE COMPANY $ 5,445,042	$ 5,410,694	10/07/86 03/30/87 **11/01/87	F.P.M. CYR, JAMES L. PHONE NO.649-2460 62.6	16.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** MISSOULA DISTRICT *** PAGE NO: 3.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 208,539	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0	BY 06/30/87
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,552,906	$ 501,562	04/03/87 05/18/87 **05/13/88	F.P.M. GIARD, JASON R. PHONE NO.549-6491 32.3	50.4
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,333,678	$ 6,775	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.5	20.0
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,062,395	$ 4,551	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.258-6587 0.4	31.6
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,123,733	$ 19,412	06/05/87 07/20/87 **09/30/87	F.P.M. KALBERG J.GARY PHONE NO.884-4240 1.7	44.3
RTF 1-3(17)204 EAST GLACIER - WEST RTF 5-3(30)145 OLNEY - NORTH RTF 5-4(5)181 EUREKA - NORTH	25.900	SEAL & COVER	MARVIN A. REHBEIN $ 593,836	$ 515,719	06/05/87 06/20/87 08/11/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	BY 09/01/87
RTF 71-1(6)0 RESERVE ST. INTERCH.	1.600	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	AMERICAN ASPHALT INC. $ 156,668	$ 0	06/05/87 08/06/87 **09/01/87	F.P.M. GIARD, JASON R. PHONE NO.549-6491 0.0	BY 09/01/87

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-8RF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,287,233	$ 7,000	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.3	16.7
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,308,609	$ 0	07/06/87 / / **05/13/88	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 0.0	6.7
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 830,166	$ 0	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4457 0.0	12.7
F-8RF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,380,050	$ 0	08/04/87 / / **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.676-2590 0.0	
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 227,649	$ 0	08/04/87 / / **05/31/88	F.P.M. SILVEY, JACK C. PHONE NO.859-3932 0.0	
MISSOULA DISTRICT TOTALS:			$ 43,682,545	$ 28,133,528		64.4	

*** BUTTE DISTRICT ***

I 90-7(49)341 SPRINGDALE - WEST I 90-7(49)341 U 1 IR 90-7(52)341 MISSION INTERCHANGE - EAST I 90-7(49)341 U 2		GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC.		08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
	20.625		$ 12,813,105	$ 12,852,980		98.0	94.0
HES 8-4(5)76 TOWNSEND BRIDGE APPROCHES BHF 8-4(8)76 MISSOURI RV.BR.-NO.OF TOWNSEND	0.665	GRADING AND AGGREGATE SURFACING	$ 1,793,685	$ 1,745,625	08/28/85 09/12/85 07/02/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 100.0	98.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	$ 3,406,325	$ 3,288,528	09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0	95.2
IR 15-2(51)116 BUXTON INTERC.- NORTH & EAST	7.265	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	$ 2,382,475	$ 2,456,752	11/22/85 04/15/86 06/19/87	F.P.M. WILSON, ROBERT PHONE NO.782-1797 100.0	110.6
IR 15-2(49)124-8 BUTTE - WEST AND SOUTH ROAD IR 15-2(49)124 U 2	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	$ 9,946,912	$ 10,125,978	04/16/86 05/08/86 ** / /	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 98.0	109.5
RTF 8-2(14)39 HELENA-WEST (EAST SECTION)	1.423	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING LIGHTING, SEAL & COVER	$ 1,923,845	$ 1,831,438	05/06/86 06/02/86 06/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 100.0	98.0
IR 000B(8) BUTTE DIST.-INTERSTATE SIGNING	400.800	SIGN RESTORATION	$ 496,000	$ 511,197	05/06/86 07/14/86 05/07/87	F.P.M. WISSINGER, MARK(ACT) PHONE NO.NO PHONE 100.0	98.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** BUTTE DISTRICT *** PAGE NO: 6.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO.	$ 579,723	$ 568,336	05/30/86 06/30/86 06/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0	94.2
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC.	$ 1,137,737	$ 1,062,213	05/30/86 06/05/86 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0	93.4
RTF-HES 8-1(11)4 GARRISON - EAST	7.362	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EARTH BUILDERS, INC.	$ 1,047,125	$ 1,097,346	05/30/86 08/05/86 06/07/87	F.P.M. WILSON, ROBERT PHONE NO.782-1797 100.0	85.0
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO.,INC.	$ 1,176,404	$ 1,045,751	06/27/86 07/23/86 07/25/87	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 100.0	75.4
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION INC.	$ 634,013	$ 592,463	08/01/86 09/04/86 08/21/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 100.0	90.8
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC.	$ 2,564,381	$ 1,865,743	10/07/86 10/24/86 08/27/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0	54.9
I 15-1(76)51 PIPE ORGAN - NORTH I 15-1(76)51 U10		GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC.			10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR PHONE NO.683-6290	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
PIPE ORGAN - NORTH U10	3.480			$ 5,667,385	$ 3,211,239		56.7	
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC.	$ 626,092	$ 625,059	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 98.0	68.1
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,234,008	$ 295,809	03/10/87 05/19/87 **08/21/87	F.P.M. BETTLE, JOSEPH PHONE NO.494-3442 24.0	78.7
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION	$ 65,845	$ 68,346	04/03/87 04/21/87 **07/31/87	F.P.M. BRDELL, IRVIN PHONE NO.782-1797 98.0	59.7
HES 14-2(6)28 DEEP CREEK HILL - EAST	0.000	SNOW FENCE	BARBER EXCAVATING	$ 44,690	$ 44,838	05/04/87 06/15/87 07/06/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 100.0	22.2
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES	$ 127,430	$ 0	05/04/87 / / **09/15/87	F.P.M. PHONE NO. 0.0	
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC.	$ 204,891	$ 157,752	05/28/87 / / **09/01/87	F.P.M. BRDELL, IRVIN PHONE NO.782-1797 77.0	BY 09/01/87
BR 9047(11) SILVER BOW CR-SE OF ROCKER INT	0.009	GRADE AND AGGREGATE SURFACING	FRONTIER-WEST, INC.	$ 88,809	$ 45,410	06/05/87 / / **10/30/87	F.P.M. GILMAN, ROBERT PHONE NO.494-6636 51.1	49.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,825	$ 1,925	06/05/87 07/27/87 **09/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 1.6	35.0
RTF 8-4(12)108 WEST THREE FORKS INT. - SOUTH	1.000	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 15,196	$ 9,550	06/05/87 07/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 100.0	BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC. $ 478,916	$ 0	06/05/87 08/04/87 **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.782-1797 0.0	BY 10/01/87
IR 0008(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 114,300	$ 23,558	06/25/87 07/27/87 **11/15/87	F.P.M. WILSON, ROBERT PHONE NO.782-1797 20.6	BY 11/15/87
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILOE CONSTRUCTION CO.,INC. $ 5,258,350	$ 0	08/04/87 / / **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.494-5894 0.0	
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,875,896	$ 0	08/04/87 / / **11/15/88	F.P.M. REATHER, ALBERT PHONE NO.444-6326 0.0	
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 662,641	$ 0	08/04/87 / / **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.782-1797 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
BUTTE DISTRICT TOTALS:			$ 57,485,006	$ 43,527,833		75.7	
*** GREAT FALLS DISTRICT ***							
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	$ 6,398,698	$ 6,017,317	06/28/85 08/05/85 07/22/87	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0	86.7
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	$ 4,576,520	$ 4,484,250	03/03/86 04/14/86 ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0	100.0
RTF-HES 57-1(3)1 BELT - EAST	10.125	PLANT MIX BITUMINOUS OVERLAY AND SEAL AND COVER	$ 1,182,426	$ 1,146,327	06/27/86 07/25/86 06/06/87	F.P.M. ENDERSON, G. PHONE NO.727-4350 100.0	91.3
BR 9051(6) WILLOW CR.BR. - SO. OF GALATA	0.000	CULVERT	$ 97,961	$ 85,287	09/02/86 04/06/87 07/14/87	F.P.M. GREGORY, D. PHONE NO.278-7944 100.0	56.3
BR 9007(12) SUN RV.BR.-1MI.S. EMERSON JCT.	0.075	BRIDGE APPROACHES	$ 451,937	$ 433,530	09/02/86 09/15/86 06/27/87	F.P.M. STEEN, G. PHONE NO.727-4350 100.0	50.4
RS-BRS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 2,486,703	$ 2,072,607	11/06/86 01/22/87 **10/07/87	F.P.M. BLACK, D PHONE NO.338-7919 83.3	85.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,147,578	$ 1,326,509	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.264-5384 61.8	73.0
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT. INC. $ 38,045	$ 37,934	12/30/86 01/12/87 06/19/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 100.0	BY 03/15/87
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 502,061	$ 269,109	03/10/87 04/06/87 ** / /	F.P.M. NUGENT, KEN CEII PHONE NO. 53.6	45.7
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,499,434	$ 669,361	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 44.6	44.0
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 734,918	$ 326,767	04/03/87 05/22/87 **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 44.5	45.7
RTF 60-2(24)39 NEIHART - NORTH	14.500	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 632,086	$ 626,577	05/04/87 05/12/87 ** / /	F.P.M. ENDERSON, G. PHONE NO.727-4350 98.0	BY 09/01/87
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,149,991	$ 274,672	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 23.9	22.2
RS 330-1(7)0		GRADING, AGGREGATE SURFACING,	SK CONSTRUCTION, INC.		07/06/87	F.P.M. ENDERSON, G. PHONE NO.727-4350	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
ULM - SOUTH (NORTH SECTION)	6.596	PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 1,733,912	$ 145,536	07/23/87 **07/22/88	8.4	16.7
GREAT FALLS DISTRICT TOTALS:			$ 23,632,269	$ 17,915,784		75.8	

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,062,109	$ 3,918,477	06/28/85 09/09/85 08/21/87	F.P.M. FRIENO, DAVE PHONE NO.365-2877 100.0	93.4
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 11,893,245	$ 11,660,323	08/28/85 09/23/85 ** / /	F.P.M. WOLF, LARRY PHONE NO. 98.0	79.0
BRF 62-1(5)4 MISSOURI RI.BR.-5.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 2,725,439	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5701 54.0	63.6
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING,INC. $ 5,282,637	$ 5,173,778	11/05/85 03/12/86 07/08/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0	96.9
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,038,798	$ 6,968,109	11/05/85 04/09/86 07/28/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 100.0	97.5
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,560,415	11/08/85 04/07/86 08/24/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0	85.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 3,758,168	$ 3,103,118	05/06/86 07/15/86 ** / /	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 82.6	105.9
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL AND SONS, INC. $ 3,0[illegible],302	$ 3,012,999	08/01/86 [illegible]/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E PHONE NO.787-5701 98.0	96.4
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 146,105	$ 136,974	10/07/86 04/15/87 **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.436-2935 93.8	93.3
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 537,934	$ 511,188	11/06/86 05/21/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 95.0	105.0
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 873,997	$ 580,726	11/06/86 04/30/87 **09/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 66.4	86.7
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 1,094,264	11/06/86 06/03/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.365-2877 97.9	86.7
BR 9046(5) BIG MUDDY CR BR -W OF PLENTYWD	0.039	BRIDGE APPROACH - GRADE & AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 166,607	$ 186,181	12/30/86 04/13/87 07/14/87	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 100.0	75.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 908,858	$ 867,583	12/30/86 02/17/87 **07/31/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 95.5	61.7
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 671,170	12/30/86 06/01/87 08/25/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0	100.0
IR 94-7(17)235 WIBAUX - EAST & WEST	15.236	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,384,942	$ 2,279,065	03/10/87 04/06/87 **09/15/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 95.6	83.5
RS 516-1(1)14 COALRIDGE NORTH &SOUTH RS 517-1(1)0 COALRIDGE WEST	13.766	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 826,670	$ 723,957	03/10/87 04/16/87 07/31/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 100.0	60.0
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 990,850	$ 893,742	05/04/87 04/29/87 ** / /	UNASSIGNED 90.2	BY 09/01/87
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO $ 308,365	$ 71,511	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L PHONE NO.436-2935 23.2	15.5
BR 9040(5)		BRIDGE REPLACEMENT AND	MCDANIEL AND SONS CONTRACTORS		06/05/87	F.P.M STEWART, DONALD L. PHONE NO.365-2877	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
COAL CR.BR.-14 MI. S. OF TERRY	0.110	AGGREGATE SURFACING	$ 81,294	$ 0	/ / **08/21/87	0.0	
BR 9042(7) 8 MILES SOUTHEAST OF POPLAR	0.019	BRIDGE REPLACEMENT	MCDANIEL AND SONS CONTRACTORS $ 55,863	$ 9,941	06/05/87 07/28/87 **08/21/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 17.8	53.3
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,501,122	$ 118,442	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 2.6	20.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	$ 1,377,385	$ 162,919	06/05/87 07/07/87 **10/30/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 11.8	37.3
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,098,604	$ 384,020	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 35.0	26.7
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,230,545	$ 65,649	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 2.9	14.2
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,719,047	$ 16,397	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 1.0	20.0
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,333,265	$ 0	07/06/87 08/13/87 **06/24/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.0	21.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 555,326	$ 186,948	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 33.7	28.3
GLENDIVE DISTRICT TOTALS:			$ 65,881,120	$ 48,083,335		73.0	

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
I-IR 90-9(65)516 U2 I-IR 90-9(65)516 U3	0.000		BORDER STATES PAVING,INC. $ 0	$ 0	/ / / / ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 0.0	BY / /
I-IR 90-9(65)516 LODGE GRASS - NORTH I-IR 90-9(65)516 U1 F 73-1(3)0 LODGE GRASS I - CONNECTION	15.830	SECOND STAGE SURFACING & OPEN GRADED FRICTION COURSE	BORDER STATES PAVING,INC. $ 6,182,928	$ 5,818,521	03/03/86 05/21/86 07/01/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 100.0	111.4
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 881,879	05/30/86 09/02/86 07/24/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 100.0	97.4
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,283,178	$ 2,097,192	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 91.9	79.6
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SON CONST. CO. $ 733,105	$ 683,408	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 93.2	98.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC. $ 1,322,542	$ 1,069,210	08/01/86 08/26/86 **05/27/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 80.8	101.2
F-HES 14-3(3)108 SHAWMUT - WEST	8.427	WIDEN, PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,043,149	$ 1,015,951	09/02/86 09/09/86 06/23/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 100.0	61.5
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,029,131	$ 1,243,506	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 41.1	70.1
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND AND GRAVEL CO.,INC $ 159,025	$ 159,025	12/30/86 01/29/87 **06/30/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 98.0	BY 06/30/87
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 504,755	$ 476,803	12/30/86 03/05/87 **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 94.5	98.4
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILDE CONSTRUCTION CO.,INC. $ 1,134,579	$ 1,054,347	03/10/87 03/25/87 **09/15/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 92.9	90.7
HES 4141(25) FOUR LOCATIONS - BILLINGS AREA	0.000	SIGNING, LIGHTING & FLASHER	MONTANA LINES, INC $ 100,971	$ 99,635	03/10/87 05/06/87 07/30/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0	48.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** BILLINGS DISTRICT *** PAGE NO:17.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,080,338	$ 1,243,745	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.322-4869 40.4	53.3
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 279,756	$ 160,563	04/03/87 06/03/87 **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 57.4	55.6
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,512,277	$ 3,279,264	04/03/87 05/05/87 **05/13/88	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 93.4	65.6
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 445,499	$ 234,346	05/04/87 05/13/87 ** / /	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 52.6	BY 09/01/87
RTX 48(9) COLUMBUS - PARK CITY RTX 49(5) BIG TIMBER - GREYCLIFF RTS 306-1(4)0 COLUMBUS - WEST	27.200	PLANT MIX BITUMINOUS LEVELING, SEAL AND COVER	BARRY O'LEARY INC. $ 343,754	$ 329,427	05/04/87 07/09/87 ** / /	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 95.8	BY 09/01/87
RRS 1025(4) 6th ST. UNDERPASS - BILLINGS	0.000	DRAINAGE IMPROVEMENTS	COP CONSTRUCTION CO. $ 92,602	$ 74,371	05/04/87 06/09/87 **07/10/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 80.3	83.3
BR 9005(6)		GRADE, AGGREGATE SURFACING,	FLYNN CO.		06/05/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869	

** ESTIMATED COMPLETION DATE ONLY

4

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** BILLINGS DISTRICT *** PAGE NO:18.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONT. TIME USED
ROCK CR. - SOUTH OF JOLIET	0.026	ROAD MIX BITUMINOUS SURFACING AND APPROACHES	$ 223,601	$ 4,000	07/29/87 **10/14/87	1.8	11.8
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,041,522	$ 82,643	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 2.0	23.3
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	HACKIN CONSTRUCTION CO $ 249,013	$ 0	08/04/87 / / **07/22/88	UNASSIGNED 0.0	
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 0	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 0.0	
IR 0008(18) HARDIN & CUSTER REST AREA	0.000		S.J.KENNEY CONST& KENNEYS INC $ 289,700	$ 0	08/04/87 / / **11/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 0.0	BY 11/15/87
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,196,908	$ 0	08/04/87 / / **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 0.0	
BILLINGS DISTRICT TOTALS:			$ 31,485,916	$ 20,007,838		63.5	
			*** STATE WIDE ***				
F 0008(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623	03/10/87 07/27/87 **06/05/87	UNASSIGNED 98.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/87

DATE:09/08/87 *** STATE WIDE *** PAGE NO:19.0

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	% CONT. TIME USED
STATE WIDE TOTALS:			$ 61,000	$ 62,623		98.0	
			***	***			
TOTALS FOR ALL PROJECTS:			$222,227,856	$157,730,941		71.0	

S
625.704
H3sa
Oct 1987

STATE DOCUMENTS COLLECTION
OCT 1 5 1987
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** MISSOULA DISTRICT ***

10/06/87 OCLC 22722994 LVF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-TQF 1-2(1)148 U 2 CORAM - WEST GLACIER F-TQF 1-2(1)148 U 11 F-TQF 1-2(1)148 U 12 RTF 1-2(10)142 HUNGRY HORSE - CORAM F 65-1(2)0 WEST GLACIER ROAD	10.746	GRADING, AGGREGATE SURFACING, BIT.PL.MIX SURF., LIGHTING, SIGNING, SEAL AND COVER	HILDE CONSTRUCTION CO.,INC. $ 9,462,035	$ 9,746,237	04/03/85 05/01/85 08/05/87	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 100.0		108.1
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,435,280	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 98.0		93.8
BR 9027(3) QUARTZ CR.BR.-LIBBY BRS 508-1(8)66 LIBBY NORTHWEST ROAD	0.206	APPROACHES	E.F. MATELICH CONST. CO. $ 316,677	$ 291,574	04/11/86 06/06/86 07/07/87	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 100.0		103.0
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO.,INC. $ 6,065,580	$ 5,610,086	05/06/86 07/10/86 ** / /	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 92.5		106.5
HES 5-2(24)46 SOUTH OF RONAN F-HES 5-2(25)38 POST CREEK - RONAN HES 5-2(27)51 FAP 5 - NEAR PABLO	12.759	PAVEMENT MARKINGS, SEAL AND COVER	A-1 PAVING, INC. $ 1,549,398	$ 1,451,884	06/27/86 07/21/86 07/24/87	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 100.0		81.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT INC. $ 1,324,630	$ 1,236,264	08/18/86 10/07/86 ** / /	F.P.M. KALBERG J.GARY PHONE NO.755-2007 93.3	$	86.3
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 895,915	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 98.0	$	85.9
IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST F 35-1(5)0 ST.REGIS - NORTHEAST	10.248	ROCKFALL BARRIER FENCE	ACME CONCRETE COMPANY $ 5,445,042	$ 4,443,784	10/07/86 03/30/87 **11/01/87	F.P.M. JOHNSON, BOB PHONE NO.649-2460 81.6	$	16.7
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 252,341	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0	$	BY 06/30/87
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,552,906	$ 780,340	03/10/87 04/06/87 **09/15/87	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 50.3	$	86.9
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 0	08/31/87 09/18/87 **09/15/87	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 0.0	$	95.6
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,333,678	$ 160,351	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 12.0	$	40.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,062,395	$ 103,822	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 9.8		63.2
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,123,733	$ 280,502	06/05/87 07/20/87 **09/30/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 25.0		75.4
RTF 1-3(17)204 EAST GLACIER - WEST RTF 5-3(30)145 OLNEY - NORTH RTF 5-4(5)181 EUREKA - NORTH	25.900	SEAL & COVER	MARVIN A. REHBEIN $ 593,836	$ 602,843	06/05/87 06/20/87 08/11/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 09/01/87
RTF 71-1(6)0 RESERVE ST. INTERCH.	1.600	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	AMERICAN ASPHALT INC. $ 156,668	$ 163,742	06/05/87 08/06/87 **09/01/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491 98.0		BY 09/01/87
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,287,233	$ 23,826	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 1.0		36.7
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,308,609	$ 0	07/06/87 09/10/87 **05/13/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 0.0		8.0
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 830,166	$ 88,045	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 10.6		22.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87

DATE:10/06/87 *** MISSOULA DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,380,050	$ 9,000 $	08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 0.4		
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 227,649	$ 0 $	08/04/87 / / **05/31/88	F.P.M. SILVEY, JACK C. PHONE NO.649-2460 0.0		23.3
HES 52-2(5)32 NORTH OF BIGFORK HES 82-1(1)5 EAST OF SOMERS	1.024	SLOPE FLATTENING	SCHELLINGER CONST CO. $ 71,905	$ 0 $	08/31/87 09/19/87 **10/31/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 0 $	08/31/87 / / **11/13/87	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
MISSOULA DISTRICT TOTALS:			$ 40,741,488	$ 27,575,837 $		67.7		
			*** BUTTE DISTRICT ***					
I 90-7(49)341 SPRINGDALE - WEST I 90-7(49)341 U 1 IR 90-7(52)341 MISSION INTERCHANGE - EAST I 90-7(49)341 U 2	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC. $ 12,813,105	$ 12,856,049 $	08/01/85 09/10/85 ** / /	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 98.0		94.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,406,325	$ 3,288,528 $	09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		95.2
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 573,417 $	05/30/86 06/30/86 06/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		94.2
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,137,737	$ 1,062,213 $	05/30/86 06/05/86 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		93.4
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,176,404	$ 1,045,751 $	06/27/86 07/23/86 07/25/87	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 100.0		75.4
BR 9029(7) BIG HOLE RV.BR.-SW OF TWN.BR.	0.317	APPROACHES-GRADE & AGGREGATE SURFACING	TONCA CONSTRUCTION INC. $ 634,013	$ 618,957 $	08/01/86 09/04/86 08/21/87	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 100.0		90.8
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,564,381	$ 2,386,992 $	10/07/86 10/24/86 08/27/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		54.9
I 15-1(76)51		GRADE, AGGREGATE SURFACING,	HILDE CONSTRUCTION CO.,INC.		10/07/86	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PIPE ORGAN - NORTH I 15-1(76)51 U10 PIPE ORGAN - NORTH U10	3.480	PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	$ 5,667,385	$ 3,507,813 $	II704786 **11/15/87	61.9		
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC. $ 626,092	$ 625,059 $	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO.444-6326 98.0		68.1
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,234,008	$ 591,130 $	03/10/87 05/19/87 **08/21/87	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 47.9		102.7
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD IR 15-2(49)124 U 2	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,946,912	$ 10,266,308 $	04/11/86 05/08/86 **09/15/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 98.0		95.6
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346 $	04/03/87 04/21/87 **09/15/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0		80.4
IR 000B(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 114,300	$ 56,662 $	07/06/87 07/21/87 **09/15/87	F.P.M. WILSON, ROBERT PHONE NO.444-7625 49.6		95.6
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 0 $	05/04/87 / / **09/15/87	F.P.M. PHONE NO. 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 204,891	$ 185,515	05/28/87 / / **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 90.5		BY 09/01/87
BR 9047(11) SILVER BOW CR-SE OF ROCKER INT	0.009	GRADE AND AGGREGATE SURFACING	FRONTIER-WEST, INC. $ 88,809	$ 73,875	06/05/87 / / 09/17/87	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 100.0		49.3
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,825	$ 27,132	06/05/87 07/27/87 **09/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 22.8		65.0
RTF 8-4(12)108 WEST THREE FORKS INT. - SOUTH	1.000	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 15,196	$ 13,236	06/05/87 07/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC. $ 478,916	$ 301,255	06/05/87 08/04/87 **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 62.9		BY 10/01/87
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,258,350	$ 0	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 0.0		10.6
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,875,896	$ 0	08/04/87 09/02/87 **11/15/88	F.P.M. REATHER, ALBERT PHONE NO.444-6326 0.0		9.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87

DATE:10/06/87 *** BUTTE DISTRICT *** PAGE NO: 8

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 662,641	$ 0	08/04/87 09/09/87 **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 0.0		11.7
HES 4141(30)U 2	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 0	08/31/87 / / **11/13/87	UNASSIGNED 0.0		
BUTTE DISTRICT TOTALS:			$ 49,804,913	$ 37,548,238		75.4		
*** GREAT FALLS DISTRICT ***								
F 1-6(6)379 WEIGH STA. WEST OF HAVRE RTF-HES 10-3(7)91 BOX ELDER - HAVRE F-HES 10-3(9)110 U.S. 2 SOUTH	15.828	WEIGH STATION,WIDENING AND PMS OVERLAY	BALTRUSCH CONST. CO.,INC. $ 6,398,698	$ 6,018,654	06/28/85 08/05/85 07/22/87	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		86.7
RS-BRS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 2,486,703	$ 2,476,868	11/06/86 01/22/87 09/10/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0		85.1
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,147,578	$ 1,987,397	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 92.5		85.2
F 60-2(22)91 U 1 VARIOUS LOCATIONS-GREAT FALLS	0.000	TRAFFIC SIGNALS	LIVESAY TRAFFIC MAINT. INC. $ 38,045	$ 37,934	12/30/86 01/12/87 06/19/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 100.0		BY 03/15/87

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 4,576,520	$ 4,487,250 $	03/03/86 04/19/86 **10/27/86	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0		73.5
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 502,061	$ 306,194 $	03/10/87 04/06/87 **09/15/87	F.P.M. NUGENT, KEN PHONE NO. 61.0	CEII	91.5
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,499,434	$ 875,519 $	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 58.4		57.3
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 734,918	$ 501,217 $	04/03/87 05/22/87 **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 68.2		59.4
RTF 60-2(24)39 NEIHART - NORTH	14.500	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 632,086	$ 637,247 $	05/04/87 05/12/87 ** / /	F.P.M. ENDERSON, G. PHONE NO.727-4350 98.0		BY 09/01/87
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,149,991	$ 581,678 $	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 50.6		42.2
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,733,912	$ 335,241 $	07/06/87 07/23/87 **07/22/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 19.3		30.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS:				$ 21,899,946	$ 18,245,199 $		83.3		

*** GLENDIVE DISTRICT ***

RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC.	$ 4,062,109	$ 3,921,773 $	06/28/85 09/09/85 08/21/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		93.4
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC.	$ 11,893,245	$ 11,660,323 $	08/28/85 09/23/85 ** / /	F.P.M. WOLF, LARRY PHONE NO.365-2877 98.0		81.0
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION	$ 5,049,477	$ 2,985,472 $	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 59.1		68.1
F-BRF-HES 23-1(9)2 MILES CITY - SOUTH RTF-BRF-HES 23-1(10)8 SOUTH OF MILES CITY - SOUTH	12.472	WIDEN, PLANT MIX BITUMINOUS SURFACING, OVERLAY & BRIDGE	GLENN REHBEIN EXCAVATING,INC.	$ 5,282,637	$ 5,173,778 $	11/05/85 03/12/86 07/08/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		96.9
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC.	$ 7,038,798	$ 6,968,109 $	11/05/85 04/09/86 07/28/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		97.5
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC.	$ 2,745,226	$ 2,661,036 $	11/08/85 04/07/86 08/24/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0		85.0
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58		PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO.			05/06/86 07/15/86 09/12/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87

DATE:10/06/87 *** GLENDIVE DISTRICT *** PAGE NO:11

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLEVNA-WEST	24.174		$ 3,758,168	$ 3,378,434 $		100.0		105.9
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL AND SONS, INC. $ 3,043,302	$ 3,012,999 $	08/01/86 08/11/86 **07/20/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 98.0		96.4
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 146,105	$ 136,974 $	10/07/86 04/15/87 **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 93.8		93.3
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 537,934	$ 524,949 $	11/06/86 05/21/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 97.6		105.0
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 873,997	$ 809,735 $	11/06/86 04/30/87 **09/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 92.6		96.7
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 1,160,752 $	11/06/86 06/03/87 09/16/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		86.7
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 692,742 $	12/30/86 06/01/87 08/25/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		100.0
IR 94-7(17)235 WIBAUX - EAST & WEST	15.236	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,384,942	$ 2,279,065 $	03/10/87 04/06/87 **09/15/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 95.6		88.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 908,858	$ 867,583 $	03/10/87 04/06/87 **09/15/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 95.5		95.6
RS 516-1(1)14 COALRIDGE NORTH &SOUTH RS 517-1(1)0 COALRIDGE WEST	13.766	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 826,670	$ 723,957 $	03/10/87 04/16/87 07/31/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 100.0		60.0
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 990,850	$ 1,019,658 $	05/04/87 04/29/87 ** / /	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 98.0		BY 09/01/87
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 85,047 $	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 27.6		30.0
BR 9040(5) COAL CR.BR.-14 MI. S. OF TERRY	0.110	BRIDGE REPLACEMENT AND AGGREGATE SURFACING	MCDANIEL AND SONS CONTRACTORS $ 81,294	$ 0 $	06/05/87 09/24/87 **08/21/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		36.7
BR 9042(7) 8 MILES SOUTHEAST OF POPLAR	0.019	BRIDGE REPLACEMENT	MCDANIEL AND SONS CONTRACTORS $ 55,863	$ 43,153 $	06/05/87 07/28/87 **08/21/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 77.2		106.7
F-BRF-HES 32-2(6)39		GRADING, AGGREGATE SURFACING,	HILDE CONSTRUCTION CO.,INC.		06/05/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SCOBY - SOUTH	11.542	PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	$ 4,501,122	$ 199,491	07/13/87 **07/29/88	4.4		33.3
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 452,388	06/05/87 07/07/87 **10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 32.8		61.3
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,098,604	$ 952,163	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 86.7		46.7
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,230,545	$ 444,368	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 19.9		26.7
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,719,047	$ 139,576	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 8.1		40.0
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,333,265	$ 294,620	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 12.6		39.0
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 555,326	$ 431,234	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 77.7		28.3
GLENDIVE DISTRICT TOTALS:			$ 65,714,513	$ 51,019,379		77.6		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 39-1(15)4 LAME DEER - NORTH	9.049	PLANT MIX BITUMINOUS OVERLAY, SEAL AND COVER	PRINCE, INC. $ 996,350	$ 881,879	05/30/86 09/02/86 07/24/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 100.0		97.4
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,283,178	$ 2,192,871	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 96.0		88.1
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SON CONST. CO. $ 733,105	$ 683,408	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 93.2		100.0
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC. $ 1,322,542	$ 1,072,799	08/01/86 08/26/86 10/10/87	F.P.M. KITTELSON, DONALD C. PHONE NO.245-7495 100.0		101.2
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,029,131	$ 1,871,909	11/06/86 02/03/87 **11/15/87	F.P.M. DeVORE, DALE E. PHONE NO.323-3466 61.8		85.0
IR 000B(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN AND CONSTRUCTION $ 393,333	$ 385,118	11/06/86 02/09/87 08/18/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 100.0		68.5
SMP 5699(86) MAINT STOCKPILE CRUSHING	0.000	MAINT. STOCKPILING & CRUSHING	EMPIRE SAND AND GRAVEL CO.,INC $ 159,025	$ 159,025	12/30/86 01/29/87 **06/30/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 98.0		BY 06/30/87

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 504,755	$ 482,828	12/30/86 03/05/87 **07/31/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 95.7		98.4
IR 000B(18) HARDIN & CUSTER REST AREA	0.000		S.J.KENNEY CONST& KENNEYS INC $ 289,700	$ 0	06/05/87 09/25/87 **09/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-4497 0.0		95.6
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,512,277	$ 3,285,776	04/03/87 05/05/87 05/13/87	F.P.M. LORAN, GERALD M. PHONE NO.248-3827 93.6		90.5
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILDE CONSTRUCTION CO.,INC. $ 1,134,579	$ 1,089,452	03/10/87 03/25/87 09/16/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 96.0		88.7
HES 4141(25) FOUR LOCATIONS - BILLINGS AREA	0.000	SIGNING, LIGHTING & FLASHER	MONTANA LINES, INC $ 100,972	$ 101,616	03/10/87 05/06/87 07/30/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		48.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,080,338	$ 1,996,952	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.322-4869 64.8		75.0
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 279,756	$ 270,417	04/03/87 06/03/87 **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 96.7		71.4
RTF 57-2(11)58		PLANT MIX BITUMINOUS LEVELING	CENTURY CONSTRUCTION INC.		05/04/87	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731		

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT CONST.	% CONT. TIME USED
HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	AND SEAL & COVER	$ 445,499	$ 407,131	05/13/87 ** / /	91.4	$	BY 09/01/87
RTX 48(9) COLUMBUS - PARK CITY RTX 49(5) BIG TIMBER - GREYCLIFF RTS 306-1(4)0 COLUMBUS - WEST	27.200	PLANT MIX BITUMINOUS LEVELING, SEAL AND COVER	BARRY O'LEARY INC. $ 343,754	$ 347,049	05/04/87 07/09/87 ** / /	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 98.0	$	BY 09/01/87
RRS 1025(4) 6th ST. UNDERPASS - BILLINGS	0.000	DRAINAGE IMPROVEMENTS	COP CONSTRUCTION CO. $ 92,602	$ 74,371	05/04/87 06/09/87 **07/10/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 80.3	$	83.3
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 110,257	06/05/87 07/29/87 **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 49.3	$	34.1
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,041,522	$ 818,401	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 20.2	$	32.7
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 6,736	08/04/87 09/08/87 **07/22/88	UNASSIGNED 2.7	$	10.0
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 10,086	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 4.2	$	21.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/87

DATE:10/06/87 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,196,908	$ 18,021	08/04/87 08/31/87 $ **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.245-7495 1.5		15.6
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 0	08/31/87 / / $ **08/19/88	F.P.M. TAYLOR, DONALD R. PHONE NO.322-4869 0.0		
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 0	08/31/87 / / $ **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		
BILLINGS DISTRICT TOTALS:			$ 25,064,433	$ 16,266,102	$		64.9	

*** STATE WIDE ***

F 0008(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623	03/10/87 07/27/87 $ **06/05/87	UNASSIGNED 98.0		
STATE WIDE TOTALS:			$ 61,000	$ 62,623	$		98.0	

*** ***

*** STATE WIDE ***

TOTALS FOR ALL PROJECTS:			$203,286,293	$150,717,378	$		74.1	

S
625.
H 35e
NOV 1987

State Library

OCLC 22722994 WF

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,435,280 $	11/05/85 12/06/85 ** / /	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 98.0		93.8
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO.,INC. $ 6,065,580	$ 5,643,676 $	05/06/86 07/10/86 10/21/87	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 100.0		106.5
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT INC. $ 1,324,630	$ 1,285,816 $	08/18/86 10/07/86 10/10/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 100.0		86.3
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 908,250 $	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 98.0		86.6
IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST F 35-1(5)0 ST.REGIS - NORTHEAST	10.248	ROCKFALL BARRIER FENCE	ACME CONCRETE COMPANY $ 5,445,042	$ 5,556,086 $	10/07/86 03/30/87 **11/01/87	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0		16.7
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 315,679 $	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		BY 06/30/87
IR 90-2(75)106		CONCRETE PAVEMENT	WESTERN MATERIALS INC		03/10/87	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
MISSOULA - BONNER	4.538	REHABILITATION	$ 1,552,906	$ 1,131,306 $	04/06/87 **09/15/87	72.9		89.1
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,333,678	$ 582,499 $	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 43.7		50.8
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,062,395	$ 874,894 $	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 82.4		89.5
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,123,733	$ 975,008 $	06/05/87 07/20/87 **09/30/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 86.8		83.6
RTF 1-3(17)204 EAST GLACIER - WEST RTF 5-3(30)145 OLNEY - NORTH RTF 5-4(5)181 EUREKA - NORTH	25.900	SEAL & COVER	MARVIN A. REHBEIN $ 593,836	$ 604,567 $	06/05/87 06/20/87 08/11/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 09/01/87
RTF 71-1(6)0 RESERVE ST. INTERCH.	1.600	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	AMERICAN ASPHALT INC. $ 156,668	$ 170,146 $	06/05/87 08/06/87 **09/01/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491 98.0		BY 09/01/87
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,287,233	$ 671,271 $	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 29.3		53.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,308,609	$ 39,435	07/06/87 09/10/87 **05/13/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 3.0		46.7
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 830,166	$ 269,618	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 32.5		38.7
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,380,050	$ 491,020	08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 20.6		14.2
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 227,649	$ 43,361	08/04/87 10/06/87 **05/31/88	F.P.M. SILVEY, JACK C. PHONE NO.649-2460 19.0		48.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 53,380	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 4.7		BY 06/15/88
HES 52-2(5)32 NORTH OF BIGFORK HES 82-1(1)5 EAST OF SOMERS	1.024	SLOPE FLATTENING	SCHELLINGER CONST CO. $ 71,905	$ 71,027	08/31/87 09/19/87 **10/31/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 0	08/31/87 / / **11/13/87	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 PAGE NO: 4

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,155,654	$ 0 $	10/02/87 / / **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,113,948	$ 18,000 $	10/02/87 / / **09/15/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491 0.4		
IR 90-2(77)89 FRENCHTOWN INTERCHANGE - WEST	0.000	CHAIN LINK FENCE	WILLIAMSON FENCING $ 36,081	$ 0 $	10/02/87 / / **04/29/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 0.0		
MISSOULA DISTRICT TOTALS:			$ 35,719,062	$ 21,140,318 $		59.2		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 90-7(49)341 SPRINGDALE - WEST I 90-7(49)341 U 1 IR 90-7(52)341 MISSION INTERCHANGE - EAST I 90-7(49)341 U 2	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC. $ 12,813,105	$ 12,864,663 $	08/01/85 09/10/85 ** / /	F.P.M. PHONE NO. 98.0		97.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,406,325	$ 3,297,939 $	09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		95.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
IR I5-2(49)124 0 2	0.000		ACME CONCRETE COMPANY $ 554,221	$ 0	04/11/86 05/08/86 **09/15/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0			29.5
BRF 84-4(4)28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 573,417	05/30/86 06/30/86 06/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0			94.2
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,137,737	$ 1,064,425	05/30/86 06/05/86 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0			93.4
RTF-HES 19-1(14)17 7MI.WEST OF ANACONDA - WEST	7.426	PLANT MIX BITUMINOUS SURFACING OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,176,404	$ 1,045,757	06/27/86 07/23/86 07/25/87	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 100.0			75.4
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,564,381	$ 2,386,992	10/07/86 10/24/86 08/27/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0			54.9
I 15-1(76)51 PIPE ORGAN - NORTH I 15-1(76)51 U10 PIPE ORGAN - NORTH U10	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 5,667,385	$ 4,266,079	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 75.3			
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC. $ 626,092	$ 635,726	12/30/86 03/12/87 **09/29/87	F.P.M. REATHER, ALBERT PHONE NO. 98.0			68.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_MIIRUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,234,008	$ 1,273,706	03/10/87 05/19/87 **08/21/87	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 98.0		117.3
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346	04/03/87 04/21/87 **09/15/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0		95.6
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,392,691	$ 10,465,699	04/11/87 05/08/86 **09/15/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 98.0		141.5
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 0	05/04/87 / / **09/15/87	UNASSIGNED 0.0		
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 204,891	$ 185,515	05/28/87 / / **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 90.5		BY 09/01/87
BR 9047(11) SILVER BOW CR-SE OF ROCKER INT	0.009	GRADE AND AGGREGATE SURFACING	FRONTIER-WEST, INC. $ 88,809	$ 84,919	06/05/87 06/29/87 09/17/87	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 100.0		49.3
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,825	$ 112,294	06/05/87 07/27/87 **09/30/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 94.5		96.7
RTF 8-4(12)108		SEAL & COVER	JIM GILMAN EXCAVATING INC.		06/05/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
WEST THREE FORKS INT. - SOUTH	1.000			$ 15,196	$ 13,236	07/16/87 $ 08/29/87	100.0		BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC.	$ 478,916	$ 343,349	06/05/87 08/04/87 10/01/87 $	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 10/01/87
IR 000B(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC.	$ 114,300	$ 114,514	07/06/87 07/27/87 **11/15/87 $	F.P.M. WILSON, ROBERT PHONE NO.444-7625 98.0		BY 11/15/87
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC.	$ 5,258,350	$ 96,082	08/04/87 09/23/87 **11/15/88 $	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 1.8		18.3
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC	$ 2,875,896	$ 337,947	08/04/87 09/02/87 **11/15/88 $	F.P.M. BROELL, IRVIN PHONE NO.444-6326 11.8		14.0
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC	$ 662,641	$ 283,622	08/04/87 09/09/87 **05/31/88 $	F.P.M. WILSON, ROBERT PHONE NO.444-7625 42.8		51.7
HES 4141(30)U 2	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC	$ 7,727	$ 0	08/31/87 / / **11/13/87 $	UNASSIGNED 0.0		
IR 90-5(47)240		PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC			10/02/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 | PAGE NO: 8

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
WHITEHALL - WEST	8.488		$ 1,882,275	$ 7,623	/ / **09/02/88	0.4		
BUTTE DISTRICT TOTALS:			$ 51,053,175	$ 39,521,850		77.4		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 4,576,520	$ 4,487,250	03/03/86 04/14/86 **10/27/86	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0		67.7
RS-BRS 464-1(4)13 13 MI.N. OF BROWNING - NORTH	5.850	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 2,486,703	$ 2,480,047	11/06/86 01/22/87 09/10/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0		85.1
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,147,578	$ 2,006,957	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 93.5		94.3
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 502,061	$ 338,937	03/10/87 04/06/87 **09/15/87	F.P.M. NUGENT, KEN PHONE NO. 67.5	CEII	80.9
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,499,434	$ 1,143,365	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 76.3		71.3
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 734,918	$ 672,262	04/03/87 05/22/87 **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 91.5		73.9

** ESTIMATED COMPLETION DATE ONLY

24

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 PAGE NO: 9

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 60-2(24)39 NEIHART - NORTH	14.500	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 632,086	$ 637,247	05/04/87 05/12/87 ** / /	F.P.M. ENDERSON, G. PHONE NO.727-4350 98.0		BY 09/01/87
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,149,991	$ 775,762	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 67.5		63.3
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,733,912	$ 797,981	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 46.0		48.3
GREAT FALLS DISTRICT TOTALS:			$ 15,463,203	$ 13,339,808		86.3		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 20-2(8)33 SAVAGE - CRANE	9.037	GRADING,AGG. SURF.,PL. MIX BIT. SURF., BRIDGE REPLACEMENT , SEAL AND COVER	PRINCE, INC. $ 4,062,109	$ 3,921,773	06/28/85 09/09/85 08/21/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		93.4
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 11,893,245	$ 11,660,323	08/28/85 09/23/85 ** / /	F.P.M. WOLF, LARRY PHONE NO.365-2877 98.0		81.0
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,381,226	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 67.0		73.8
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,038,798	$ 7,046,766	11/05/85 04/09/86 07/28/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** GLENDIVE DISTRICT *** PAGE NO:10

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
RTF-BRF 22-2(5)47 ANTELOPE - NORTH AND SOUTH	5.378	BRIDGE REPLACEMENT PLANT MIX BITUMINOUS SURFACING SEAL & COVER	EARTH BUILDERS, INC. $ 2,745,226	$ 2,661,036 $	11/08/85 04/07/86 08/24/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0			85.0
F-HES 2-1(10)46 FALLON CO. LINE - EAST & WEST F-HES 2-2(3)58 PLEVNA-WEST	24.174	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 3,758,168	$ 3,378,434 $	05/06/86 07/15/86 09/12/87	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0			105.9
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL AND SONS, INC. $ 3,043,302	$ 3,012,999 $	08/01/86 08/11/86 10/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0			96.4
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 146,105	$ 136,974 $	10/07/86 04/15/87 **05/25/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 93.8			93.3
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 537,934	$ 524,949 $	11/06/86 05/21/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 97.6			108.3
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 873,997	$ 839,691 $	11/06/86 04/30/87 **09/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 96.1			102.2
IR 94-5(23)178 TERRY - EAST	10.812	PLANT MIX BITUMINOUS OVERLAY AND OPEN GRADED FRICTION COURSE	EARTH BUILDERS, INC. $ 1,117,835	$ 1,160,752 $	11/06/86 06/03/87 09/16/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0			86.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** GLENDIVE DISTRICT *** PAGE NO:11

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 438-1(4)0 NASHUA - NORTH	13.423	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 793,545	$ 692,742 $	12/30/86 06/01/87 08/25/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		100.0
IR 94-7(17)235 WIBAUX - EAST & WEST	15.236	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,384,942	$ 2,279,065 $	03/10/87 04/06/87 **09/15/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 95.6		88.7
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 908,858	$ 874,569 $	03/10/87 04/06/87 **09/15/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 96.2		95.6
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 990,850	$ 1,024,170 $	05/04/87 04/29/87 10/08/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		BY 09/01/87
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 198,973 $	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 64.5		48.2
BR 9040(5) COAL CR.BR.-14 MI. S. OF TERRY	0.110	BRIDGE REPLACEMENT AND AGGREGATE SURFACING	MCDANIEL AND SONS CONTRACTORS $ 81,294	$ 27,914 $	06/05/87 09/24/87 **08/21/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 34.3		63.3
BR 9042(7) 8 MILES SOUTHEAST OF POPLAR	0.019	BRIDGE REPLACEMENT	MCDANIEL AND SONS CONTRACTORS $ 55,863	$ 55,207 $	06/05/87 07/28/87 **08/21/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 98.0		106.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** GLENDIVE DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,501,122	$ 477,207	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 10.6		46.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,004,246	06/05/87 07/07/87 **10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 72.9		89.3
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,098,604	$ 997,699	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 90.8		64.4
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,230,545	$ 1,162,973	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 52.1		47.5
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,719,047	$ 990,929	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 57.6		61.1
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,333,265	$ 1,462,063	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 62.7		58.0
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 555,326	$ 477,628	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 86.0		56.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 PAGE NO:13

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS:				$ 59,605,206	$ 49,450,308	$	83.0			

*** BILLINGS DISTRICT ***

IR 90-8(101)427	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 3,571,457	$ 0	$	10/02/87 / / **10/21/88	F.P.M. UNASSIGNED PHONE NO. 0.0		BY / /
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO.	$ 2,283,178	$ 2,294,275	$	05/30/86 06/23/86 **11/10/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 98.0		89.8
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SON CONST. CO.	$ 733,105	$ 684,908	$	08/01/86 08/20/86 **10/19/86	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 93.4		100.0
F-HES 4-2(9)54 LAUREL -MOSSMAIN M 6901(1) 1st AVE. - LAUREL	4.314	PLANT MIX BITUMINOUS OVERLAY SEAL & COVER	EARTH BUILDERS, INC.	$ 1,322,542	$ 1,074,758	$	08/01/86 08/26/86 10/10/87	F.P.M. KITTELSON, DONALD C. PHONE NO. 100.0		101.2
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC.	$ 3,029,131	$ 2,591,575	$	11/06/86 02/03/87 **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 85.6		100.8
IR 000B(11) INTERST SIGNING-BILLINGS DIST.	0.000	SIGNING	ONE WAY SIGN AND CONSTRUCTION	$ 393,333	$ 385,118	$	11/06/86 02/09/87 08/18/87	F.P.M. LORAN, GERALD M. PHONE NO. 100.0		68.5
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC.	$ 504,755	$ 491,273	$	12/30/86 03/05/87 10/09/87	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0		98.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(102)455 JOHNSON LANE INTERCHANGE	0.000	GRADING,AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING FOR NEW INTERCHANGE	HILDE CONSTRUCTION CO.,INC. $ 1,134,579	$ 1,091,368 $	03/10/87 04/06/87 09/16/87	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 100.0		88.7
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,080,338	$ 2,935,573 $	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 95.3		92.5
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 279,756	$ 301,488 $	04/03/87 06/03/87 **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 98.0		71.4
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,512,277	$ 3,436,321 $	04/03/87 05/05/87 **05/13/88	F.P.M. LORAN, GERALD M. PHONE NO. 97.8		93.6
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 445,499	$ 419,276 $	05/04/87 05/13/87 ** / /	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 94.1		BY 09/01/87
RTX 48(9) COLUMBUS - PARK CITY RTX 49(5) BIG TIMBER - GREYCLIFF RTS 306-1(4)0 COLUMBUS - WEST	27.200	PLANT MIX BITUMINOUS LEVELING, SEAL AND COVER	BARRY O'LEARY INC. $ 343,754	$ 367,391 $	05/04/87 07/09/87 09/28/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		BY 09/01/87
RRS 1025(4)		DRAINAGE IMPROVEMENTS	COP CONSTRUCTION CO.		05/04/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** BILLINGS DISTRICT *** PAGE NO:15

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
6TH ST. UNDERPASS - BILLINGS	0.000		$ 92,602	$ 90,815 $	06/09/87 10/14/87	100.0		83.3
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 162,580 $	06/05/87 07/29/87 **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 72.7		57.6
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,041,522	$ 1,696,815 $	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 42.0		48.0
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 40,776 $	08/04/87 09/08/87 **07/22/88	UNASSIGNED 16.4		32.2
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 121,973 $	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 50.6		43.3
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,196,908	$ 402,664 $	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 33.6		42.2
IR 000B(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 289,700	$ 73,116 $	08/05/87 09/25/87 **11/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 25.2		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 27,814 $	08/31/87 / / 10/06/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		14.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
EST_M11RUCTION REPORT FOR PERIOD ENDING 10/31/87

DATE:11/05/87 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 0	08/31/87 / / **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		11.4
HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PAVEMENT MARKINGS	EMPIRE SAND AND GRAVEL CO.,INC $ 20,610	$ 0	10/02/87 / / **10/21/88	UNASSIGNED 0.0		
BILLINGS DISTRICT TOTALS:			$ 27,400,154	$ 18,689,877		68.2		
*** STATE WIDE ***								
F 000B(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623	03/10/87 07/27/87 **06/05/87	UNASSIGNED 98.0		
STATE WIDE TOTALS:			$ 61,000	$ 62,623		98.0		
*** ***								
TOTALS FOR ALL PROJECTS:			$189,301,799	$142,204,784		75.1		

S
625.704
H32e
12/07/87
DEAD HEAD
STATE LIBRARY
OCLC 22722994 WF
PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87
*** MISSOULA DISTRICT ***

DATE:12/10/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9032(6) CLARK FORK RIVER BRIDGE	0.155	STRUCTURE OVER CLARK FORK RIVER BRIDGE END STA. 41+04.50 AND	COP CONSTRUCTION CO. $ 1,450,877	$ 1,435,280 $	11/05/85 12/06/85 06/19/87	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		93.8
F 5-2(22)79 ELMO - ROLLINS RS 352-1(3)0 DAYTON - LAKE MARY RONAN	6.361	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND OPEN GRADED FRICTION	HILDE CONSTRUCTION CO.,INC. $ 6,080,772	$ 5,644,606 $	05/06/86 07/10/86 10/21/87	F.P.M. CHRISINGER,KENNETH L PHONE NO.849-5223 100.0		103.2
RTF 52-1(6)18 BIGFORK SOUTH & WEST	17.000	PLANT MIX BITUMINOUS OVERLAY	AMERICAN ASPHALT INC. $ 1,330,314	$ 1,285,738 $	08/18/86 10/07/86 10/10/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 100.0		86.3
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 908,250 $	09/02/86 09/19/86 **11/01/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 98.0		86.6
IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST F 35-1(5)0 ST.REGIS - NORTHEAST	10.248	ROCKFALL BARRIER FENCE	ACME CONCRETE COMPANY $ 5,448,898	$ 5,556,086 $	10/07/86 03/30/87 10/22/87	F.P.M. JOHNSON, BOB PHONE NO.649-2460 100.0		16.7
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 315,679 $	12/30/86 03/26/87 **06/30/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		BY 06/30/87
IR 90-2(75)106		CONCRETE PAVEMENT	WESTERN MATERIALS INC		03/10/87	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491		

STATE DOCUMENTS COLLECTION
DEC
HELENA, MONT 9620

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
MISSOULA - BONNER	4.538	REHABILITATION	$ 1,585,383	$ 1,377,916	04/06/87 **09/15/87	86.9		97.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,497,487	$ 590,743	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 39.4		46.9
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,122,314	$ 904,248	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 80.6		87.5
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,092,064	$ 976,348	06/05/87 07/20/87 **09/30/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 89.4		85.0
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,506,605	$ 694,474	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 27.7		52.7
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,308,609	$ 600,399	07/06/87 09/10/87 **05/13/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 45.9		73.3
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 535,941	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 63.4		47.7
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,408,916	$ 1,055,259	08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 43.8		38.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 116,264 $	08/04/87 10/06/87 **05/31/88	F.P.M. SILVEY, JACK C. PHONE NO.649-2460 50.9	83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 109,518 $	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 9.5	BY 06/15/88
HES 52-2(5)32 NORTH OF BIGFORK HES 82-1(1)5 EAST OF SOMERS	1.024	SLOPE FLATTENING	SCHELLINGER CONST CO. $ 77,260	$ 71,027 $	08/31/87 09/19/87 10/23/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0	
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 0 $	08/31/87 / / **11/13/87	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0	
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,155,654	$ 213,567 $	10/02/87 / / **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 9.9	
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,113,948	$ 112,949 $	10/02/87 11/03/87 **09/15/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491 2.7	
IR 90-2(77)89 FRENCHTOWN INTERCHANGE - WEST	0.000	CHAIN LINK FENCE	WILLIAMSON FENCING $ 36,081	$ 35,758 $	10/02/87 / / 11/02/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491 100.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245		S K CONSTRUCTION, INC. $ 0	$ 0	11/06/87 / / **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 0.0		
F-HES=BRF 1-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 0	11/06/87 / / **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-2007 0.0		
MISSOULA DISTRICT TOTALS:			$ 36,446,472	$ 22,540,547 $		61.8		

*** BUTTE DISTRICT ***

I 90-7(49)341 SPRINGDALE - WEST I 90-7(49)341 U 1		GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC.		08/01/85 09/10/85 11/03/87	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199		
I 90-7(49)341 U 2								
IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625		$ 12,834,516	$ 12,866,652 $		100.0		100.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC. $ 3,406,325	$ 3,297,939 $	09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		101.0
IS 15-2(49)124 U 2	0.000		ACME CONCRETE COMPANY $ 914,838	$ 0 $	04/11/86 05/08/86 **09/15/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0		29.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 84-4T4T28 GALLATIN RN.BR._W.OF 4 CORNERS	0.053	APPROACHES	COP CONSTRUCTION CO. $ 579,723	$ 575,008 $	05/30/86 06/30/86 06/30/87	F.P.M. BRANDM, JERRY PHONE NO.222-8199 100.0		94.2
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,137,737	$ 1,064,425 $	05/30/86 06/05/86 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		96.1
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,561,018	$ 2,387,717 $	10/07/86 10/24/86 08/27/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		79.4
I 15-1(76)51 PIPE ORGAN - NORTH I 15-1(76)51 U10 PIPE ORGAN - NORTH U10	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,813,791	$ 4,269,933 $	10/07/86 11/04/86 **11/15/87	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 62.7		
RS 284-9(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC. $ 632,776	$ 635,726 $	12/30/86 03/12/87 11/04/87	F.P.M. REATHER, ALBERT PHONE NO. 100.0		67.4
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,273,706 $	03/10/87 05/19/87 **08/21/87	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 89.9		115.8
I 15-3(48)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346 $	04/03/87 04/21/87 **09/15/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0		138.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,392,691	$ 10,542,287	04/11/87 05/08/86 **09/15/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 98.0		145.5
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 0	05/04/87 / / **09/15/87	UNASSIGNED 0.0		
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 201,372	$ 185,515	05/28/87 / / **09/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 92.1		BY 09/01/87
BR 9047(11) SILVER BOW CR-SE OF ROCKER INT	0.009	GRADE AND AGGREGATE SURFACING	FRONTIER-WEST, INC. $ 88,809	$ 84,919	06/05/87 06/29/87 09/17/87	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 100.0		49.3
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,937	$ 111,887	06/05/87 07/27/87 10/27/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		100.0
RTF 8-4(12)108 WEST THREE FORKS INT. - SOUTH	1.000	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 15,357	$ 13,236	06/05/87 07/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC. $ 480,359	$ 343,349	06/05/87 08/04/87 10/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 10/01/87

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 000B(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 114,300	$ 114,514	07/06/87 07/27/87 **11/15/87	F.P.M. WILSON, ROBERT PHONE NO.444-7625 98.0		BY 11/15/87
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,258,350	$ 655,317	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 12.5		29.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,880,496	$ 558,468	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 19.4		18.7
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 677,766	$ 450,961	08/04/87 09/09/87 **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 66.5		76.7
HES 4141(30)U 2	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 0	08/31/87 / / **11/13/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 0.0		
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 7,623	10/02/87 / / **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.4		
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 0	11/06/87 / / **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BUTTE DISTRICT TOTALS:			$ 52,077,164	$ 39,507,527 $		75.9		
*** GREAT FALLS DISTRICT ***								
M-RRS 5201(7) 6th ST. SOUTHWEST-GREAT FALLS M 5203(3) 4th AVE SW.,RR ST. & 3rd ST SW M 5203(3) 4th AVE SW.,RR ST. & 3rd ST SW	1.315		SLETTEN CONSTRUCTION CO. $ 5,536,605	$ 899,907 $	08/01/85 / / ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 16.3		
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 4,576,520	$ 4,487,250 $	03/03/86 04/14/86 **10/27/86	F.P.M. ROBINSON, F. PHONE NO.727-4350 98.0		67.7
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,046,203 $	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 91.6		90.6
IR 0008(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 514,109	$ 459,652 $	03/10/87 04/06/87 **09/15/87	F.P.M. NUGENT, KEN PHONE NO. 89.4	CEII	99.0
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,530,083	$ 1,322,128 $	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 86.4		83.7
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.OUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 734,712	$ 714,162 $	04/03/87 05/22/87 **05/13/88	F.P.M. BLACK, D. PHONE NO.338-7919 97.2		86.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BACTROSCA CONST. CO.,INC. $ 1,150,869	$ 1,047,659	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 91.0		88.9
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,735,301	$ 1,434,618	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 82.7		65.0
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 0	11/06/87 / / **07/29/88	UNASSIGNED 0.0		
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,961,393	$ 0	11/06/87 / / **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 20,170,893	$ 12,411,579	$			61.5

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 11,760,117	$ 11,660,323	08/28/85 09/23/85 11/24/87	F.P.M. WOLF, LARRY PHONE NO.365-2877 100.0		81.0
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,557,195	09/27/85 12/09/85 ** / /	F.P.M. GREUFE, LARRY K. PHONE NO.787-5613 70.4		79.8
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,110,868	$ 7,46,766	11/05/85 04/09/86 10/26/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87 *** GLENDIVE DISTRICT *** PAGE NO:10

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000		TRIANGLE ELECTRIC, INC. $ 18,145	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
F-BRF 26-1(4)3 SIDNEY BRIDGE - EAST	4.800	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND DRAIN	E.H. OFTEDAL AND SONS, INC. $ 3,043,302	$ 3,062,556 $	08/01/86 08/11/86 10/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0		96.4
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 146,105	$ 136,974 $	10/07/86 04/15/87 10/30/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 100.0		96.7
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 549,006	$ 524,949 $	11/06/86 05/21/87 **08/01/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 95.6		108.3
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 892,138	$ 870,576 $	11/06/86 04/30/87 **09/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 97.6		100.0
IR 94-7(17)235 WIBAUX - EAST & WEST	15.236	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,384,942	$ 2,279,065 $	03/10/87 04/06/87 10/26/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		88.7
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 908,858	$ 875,648 $	03/10/87 04/06/87 10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		95.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 990,850	$ 1,026,657 $	05/04/87 04/29/87 10/08/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		BY 09/01/87
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 238,432 $	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 77.3		60.9
BR 9040(5) COAL CR.BR.-14 MI. S. OF TERRY	0.110	BRIDGE REPLACEMENT AND AGGREGATE SURFACING	MCDANIEL AND SONS CONTRACTORS $ 86,808	$ 85,984 $	06/05/87 09/24/87 **08/21/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 98.0		59.4
BR 9042(7) 8 MILES SOUTHEAST OF POPLAR	0.019	BRIDGE REPLACEMENT	MCDANIEL AND SONS CONTRACTORS $ 58,843	$ 55,207 $	06/05/87 07/28/87 **08/21/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.8		100.0
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,501,122	$ 1,091,701 $	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 24.3		56.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,199,463 $	06/05/87 07/07/87 **10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 87.1		90.7
RTF 32-2(3)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,136,209	$ 1,000,399 $	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 88.0		61.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,293,691	$ 1,776,172 $	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 77.4		46.3
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,750,893	$ 1,406,981 $	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 80.4		77.8
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,921	$ 2,139,132 $	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.5		59.4
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 577,019	$ 477,628 $	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 82.8		54.8
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 4,947,243	$ 0 $	11/06/87 / / **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.0		
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 0 $	11/06/87 / / **09/16/88	UNASSIGNED 0.0		
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 285,758	$ 17,723 $	11/06/87 11/09/87 **10/21/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 6.2		
IR0009 0(10)		SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION		11/06/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GLENDIVE DISTRICT SIGNING OPGR	0.000		$ 418,898	$ 0	/ / **09/16/88	0.0		
IR-RTI 94-3(37)104	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,659,449	$ 0	11/06/87 / / **09/16/88	UNASSIGNED 0.0		
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	S K CONSTRUCTION, INC. $ 743,868	$ 0	11/06/87 / / **11/06/87	UNASSIGNED 0.0		
GLENDIVE DISTRICT TOTALS:			$ 56,719,069	$ 40,538,721		71.5		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,312,023	$ 2,295,106	05/30/86 06/23/86 11/04/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		89.4
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SON CONST. CO. $ 733,105	$ 684,908	08/01/86 08/20/86 09/22/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		100.0
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,029,131	$ 2,829,068	11/06/86 02/03/87 **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 93.4		107.9
RS 426-2(3)11 HANOVER ROAD	3.842	GRADE AND GRAVEL SURFACING	WICKENS CONSTRUCTION, INC. $ 504,755	$ 491,273	12/30/86 03/05/87 10/09/87	F.P.M. FASSOW, ROBERT A. PHONE NO.568-2556 100.0		93.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,786,673	$ 3,506,462 $	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 92.6		86.9
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 279,756	$ 301,488 $	04/03/87 06/03/87 **05/13/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 98.0		71.4
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,512,277	$ 3,440,001 $	04/03/87 05/05/87 **05/13/88	F.P.M. LORAN, GERALD M. PHONE NO. 97.9		93.6
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 458,435	$ 431,731 $	05/04/87 05/13/87 ** / /	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 94.2		BY 09/01/87
RTX 4B(9) COLUMBUS - PARK CITY RTX 49(5) BIG TIMBER - GREYCLIFF RTS 306-1(4)0 COLUMBUS - WEST	27.200	PLANT MIX BITUMINOUS LEVELING, SEAL AND COVER	BARRY O'LEARY INC. $ 343,754	$ 367,391 $	05/04/87 07/09/87 09/28/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		BY 09/01/87
RRS 1025(4) 6th ST. UNDERPASS - BILLINGS	0.000	DRAINAGE IMPROVEMENTS	COP CONSTRUCTION CO. $ 92,602	$ 90,815 $	05/04/87 06/09/87 10/14/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		83.3
BR 9005(6)		GRADE, AGGREGATE SURFACING,	FLYNN CO.		06/05/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
ROCK CR. - SOUTH OF JOLIET	0.026	ROAD MIX BITUMINOUS SURFACING AND APPROACHES	$ 223,601	$ 207,818	07/29/87 **10/14/87	92.9		75.3
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,059,961	$ 2,368,063	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 58.3		45.7
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 60,636	08/04/87 09/08/87 **07/22/88	UNASSIGNED 24.4		43.3
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 199,670	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 82.8		60.0
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,216,614	$ 1,178,261	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 96.8		67.8
IR 000B(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 305,675	$ 73,116	08/05/87 09/25/87 **11/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 23.9		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 36,283	08/31/87 10/06/87 **08/19/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 10.8		29.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 14,044	08/31/87 / / **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 18.9		32.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87 *** BILLINGS DISTRICT *** PAGE NO:16

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
IR 90-8(101)427 HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,592,067	$ 171,966	10/02/87 / / / / $	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0	
IR 90-8(99)393	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,230,372	$ 0	11/06/87 / / **09/16/88 $	UNASSIGNED 0.0	
IR 94-1(49)47 CUSTER INTERCHANGE EAST YELLOW	0.000		EMPIRE SAND AND GRAVEL CO.,INC $ 1,622,409	$ 0	11/06/87 / / **09/16/88 $	UNASSIGNED 0.0	
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 83,110	$ 0	11/06/87 / / **06/15/88 $	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0	
BILLINGS DISTRICT TOTALS:			$ 28,287,827	$ 18,748,099	$	66.3	
*** STATE WIDE ***							
F 0008(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623	03/10/87 07/27/87 **06/05/87 $	UNASSIGNED 98.0	37.5
STATE WIDE TOTALS:			$ 61,000	$ 62,623	$	98.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/87

DATE:12/10/87 PAGE NO:17

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	*** PRIME CONTRACTOR *** CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PERCENT % CONST.	PROJ. MANAGER % CONT. TIME USED
TOTALS FOR ALL PROJECTS:			$193,762,424	$133,809,096	$	69.1		

PLEASE RETURN

State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** MISSOULA DISTRICT ***

DATE:01/14/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 922,066	09/02/86 09/19/86 12/18/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 100.0		86.6
IR 90-1(102)5 SALTESE - EAST & WEST I 90-1(106)27 ST REGIS EAST & WEST F 35-1(5)0 ST.REGIS - NORTHEAST	10.248	ROCKFALL BARRIER FENCE	ACME CONCRETE COMPANY $ 5,630,400	$ 5,556,086	10/07/86 03/30/87 10/22/87	F.P.M. JOHNSON, BOB PHONE NO.649-2460 100.0		16.7
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 315,679	12/30/86 03/26/87 09/18/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 06/30/87
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,585,383	$ 1,413,062	03/10/87 05/18/87 **06/15/87	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 89.1		97.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,497,487	$ 606,110	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 40.5		46.9
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,122,314	$ 916,143	06/05/87 08/05/87 **06/15/88	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 81.6		87.5
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,092,064	$ 1,002,080	06/05/87 07/20/87 **06/15/88	F.P.M. KALBERG J.GARY PHONE NO.755-2007 91.8		85.0

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION

FEB 2 1988

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,506,605	$ 715,320	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 28.5		52.7
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,326,821	$ 826,158	07/06/87 09/10/87 **05/13/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 62.3		73.3
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 591,917	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 70.0		47.7
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,408,916	$ 1,164,845	08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 48.4		28.3
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 229,258	$ 116,264	08/04/87 10/06/87 **05/31/88	F.P.M. SILVEY, JACK C. PHONE NO.649-2460 50.9		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 181,611	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 15.8		BY 06/15/88
HES 52-2(5)32 NORTH OF BISFORK HES 82-1(1)5 EAST OF SOMERS	1.024	SLOPE FLATTENING	SCHELLINGER CONST CO. $ 77,260	$ 71,027	08/31/87 09/19/87 10/23/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 0	08/31/87 / / **05/01/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
F I-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,155,654	$ 468,711	10/02/87 / / **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 21.7		
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,113,948	$ 250,675	10/02/87 11/03/87 **11/01/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 6.1		
IR 90-2(77)89 FRENCHTOWN INTERCHANGE - WEST	0.000	CHAIN LINK FENCE	WILLIAMSON FENCING $ 36,081	$ 35,758	10/02/87 11/02/87 11/13/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491 100.0		
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245		E.F. MATELICH CONST. CO. $ 253,090	$ 43,939	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 17.4		
F-HES=BRF I-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 7,283	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-2007 0.8		
HES 5-3(29)124 SOUTH OF WHITEFISH	0.200		FRANK GURNEY, INC $ 30,246	$ 0	12/07/87 / / **06/17/88	UNASSIGNED 0.0		
SMP 3199(87)			SCHELLINGER CONST CO.		12/07/87	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CRUSH & STOCKPILE MISSOULA DIS SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000		$ 156,500	$ 0 $	/ / **06/30/88	0.0		BY 06/30/88
MISSOULA DISTRICT TOTALS:			$ 28,224,059	$ 15,204,733 $		53.9		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 90-7(49)341 SPRINGDALE - WEST I 90-7(49)341 U 1		GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC.		08/01/85 09/10/85 11/03/87	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199		
I 90-7(49)341 U 2								
IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625		$ 12,834,516	$ 12,866,652 $		100.0		100.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20 SPECIMAN CREEK - NORTH & SOUTH	22.943	PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC.	$ 3,406,325 $ 3,297,939 $	09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785		101.0
IR 15-2(49)124 U 2	0.000		ACME CONCRETE COMPANY $ 914,838	$ 0 $	04/11/86 05/08/86 11/04/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0		98.6
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,137,737	$ 1,064,425 $	05/30/86 06/05/86 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		96.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,561,018	$ 2,387,717 $	10/07/86 10/24/86 08/27/87	F.P.M. SAUYLER, WILLIAM PHONE NO.587-5785 100.0		79.4
I 15-1(76)51 PIPE ORGAN - NORTH I 15-1(76)51 U10 PIPE ORGAN - NORTH U10	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 4,272,483 $	10/07/86 11/04/86 **09/15/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 63.9		
RS 284-3(1)15 CANYON FERRY - SOUTHEAST	2.900	GRADE AND GRAVEL SURFACE	JIM GILMAN EXCAVATING INC. $ 632,776	$ 635,726 $	12/30/86 03/12/87 11/04/87	F.P.M. REATHER, ALBERT PHONE NO. 100.0		67.4
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,273,706 $	03/10/87 05/19/87 **06/21/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 88.9		115.8
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346 $	04/03/87 04/21/87 **06/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0		138.7
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,392,691	$ 10,554,563 $	04/11/87 05/08/86 11/04/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0		145.5
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 133,038 $	05/04/87 05/25/87 11/15/87	UNASSIGNED 100.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** BUTTE DISTRICT *** PAGE NO: 6

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 201,372	$ 185,515 $	05/28/87 05/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 09/01/87
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,937	$ 111,887 $	06/05/87 07/27/87 10/27/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		100.0
RTF 8-4(12)108 WEST THREE FORKS INT. - SOUTH	1.000	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 15,357	$ 13,236 $	06/05/87 07/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC. $ 480,359	$ 343,349 $	06/05/87 08/04/87 10/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 10/01/87
IR 0008(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 114,300	$ 114,514 $	07/06/87 07/27/87 **11/15/87	F.P.M. WILSON, ROBERT PHONE NO.444-7625 98.0		BY 11/15/87
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,258,350	$ 950,677 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 18.1		29.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,880,496	$ 620,685 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 21.5		18.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** BUTTE DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 677,766	$ 481,262	08/04/87 09/09/87 **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 71.0		76.7
HES 4141(30)U 2	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 0	08/31/87 / / **06/13/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 0.0		
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 7,623	10/02/87 / / **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.4		
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 0	11/06/87 / / **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0		
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079		JIM GILMAN EXCAVATING INC. $ 2,187,877	$ 0	12/07/87 / / **09/30/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0		
SMP 199(87) CRUSH & STOCKPILE BUTTE DISTRI SMP 199(87) CRUSH & STOCKPILE BUTTE	0.000		JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000	12/07/87 12/15/87 **06/30/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 98.0		BY 06/30/88
BUTTE DISTRICT TOTALS:			$ 53,528,018	$ 39,440,344		73.7		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-5(77)283 GREAT FALLS - VAUGHN	8.601	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 4,576,520	$ 4,490,463	03/03/86 04/14/86 08/20/87	F.P.M. ROBINSON, F. PHONE NO.727-4350 100.0		67.7
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,046,203	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 91.6		90.6
IR 0008(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 514,109	$ 483,489	03/10/87 04/06/87 **09/15/88	F.P.M. NUGENT, KEN PHONE NO. 94.0	CEII	99.0
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,530,083	$ 1,328,839	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 86.8		83.7
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 734,712	$ 720,808	04/03/87 05/22/87 12/11/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0		86.2
RTF 60-2(24)39 NEIHART-NORTH CASCADE	130.500		MARVIN A. REHBEIN $ 609,856	$ 0	05/04/87 05/12/87 08/31/87	UNASSIGNED 0.0		BY 09/01/87
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,086,390	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 94.2		88.9
RS 330-1(7)0		GRADING, AGGREGATE SURFACING,	SK CONSTRUCTION, INC.		07/06/87	F.P.M. ENDERSON, G. PHONE NO.727-4350		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
OCM - SOUTH (NORTH SECTION)	6.596	PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 1,746,101	$ 1,526,989	07/23/87 **07/22/88	87.5		65.0
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 0	11/06/87 / / **07/29/88	UNASSIGNED 0.0		
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,961,393	$ 16,016	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 0.8		
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067		GLENN REHBEIN EXCAVATING,INC. $ 667,304	$ 0	12/07/87 / / ** / /	F.P.M. STEEN, G. PHONE NO.727-4350 0.0		
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,291,473	$ 0	12/07/87 / / ** / /	F.P.M. ROBINSON, F. PHONE NO.727-4350 0.0		
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100		SLETTEN CONSTRUCTION CO. $ 2,189,929	$ 0	12/07/87 / / ** / /	F.P.M. SMITH, W. PHONE NO.727-4350 0.0		
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571		PRINCE, INC. $ 1,131,344	$ 0	12/07/87 / / **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0		
SMP 3799(87) CRUSH & STOCKPILE GREAT FALLS SMP 3799(87)			KONITZ CONTRACTING, INC.		12/07/87 / / **06/30/88	UNASSIGNED		BY 06/30/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CRUSH & STOCKPICE GREAT FALLS	0.000			$ 268,210	$ 0 $		0.0		
GREAT FALLS DISTRICT TOTALS:				$ 28,805,151	$ 11,699,196 $		40.6		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC.	$ 11,760,117	$ 11,660,323 $	08/28/85 09/23/85 11/24/87	F.P.M. WOLF, LARRY PHONE NO.365-2877 100.0		81.0
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION	$ 5,049,477	$ 3,596,764 $	09/27/85 12/09/85 **09/01/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 71.2		79.8
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY-	PROGRESSIVE CONTRACTORS, INC.	$ 7,110,868	$ 7,046,766 $	11/05/85 04/09/86 10/26/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		100.0
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000		TRIANGLE ELECTRIC, INC.	$ 18,145	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. PHONE NO. 100.0		55.0
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO.	$ 146,105	$ 136,974 $	10/07/86 04/15/87 10/30/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 100.0		96.7
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC.	$ 548,271	$ 524,949 $	11/06/86 05/21/87 10/26/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		108.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 1-10(13)639 CULBERTSON - WEST	5.134	WIDENING & PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 894,007	$ 872,445 $	11/06/86 04/30/87 10/23/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0		100.0
IR 94-7(17)235 WIBAUX - EAST & WEST	15.236	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,394,942	$ 2,279,065 $	03/10/87 04/06/87 10/26/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		88.7
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 909,195	$ 875,648 $	03/10/87 04/06/87 10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		95.6
RTF 1-9(18)572 VALLEY CO. LINE - EAST & WEST RTF 23-1(12)49 CUSTER CO.LINE - NORTH & SOUTH RTF 27-1(2)0 EKALAKA - NORTH	29.200	SEAL & COVER	PRINCE, INC. $ 992,081	$ 1,026,657 $	05/04/87 04/29/87 10/08/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		BY 09/01/87
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 265,931 $	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 86.2		60.9
BR 9040(5) COAL CR.BR.-14 MI. S. OF TERRY	0.110	BRIDGE REPLACEMENT AND AGGREGATE SURFACING	MCDANIEL AND SONS CONTRACTORS $ 86,808	$ 85,984 $	06/05/87 09/24/87 11/09/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		59.4
BR 9042(7) 8 MILES SOUTHEAST OF POPLAR	0.019	BRIDGE REPLACEMENT	MCDANIEL AND SONS CONTRACTORS $ 58,843	$ 55,266 $	06/05/87 07/28/87 11/05/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0		100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,473,239	$ 1,495,640	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 33.4		56.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,199,463	06/05/87 07/07/87 **10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 87.1		90.7
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,136,209	$ 1,000,399	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 88.0		61.7
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,167,241	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 97.1		46.3
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,765,962	$ 1,444,788	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 81.8		77.8
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,921	$ 2,139,132	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.5		59.4
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,822	$ 477,628	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 83.2		54.8
F-BRF-HES 25-1(9)0		GRADING, AGGREGATE SURFACING,	EMPIRE SAND AND GRAVEL CO.,INC		11/06/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** GLENDIVE DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST. / % CONT. TIME USED
CIRCLE - NORTH	8.586	PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 4,947,243	$ 21,130 $	/ / **07/28/89	0.4
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 16,231 $	11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 4.6
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 285,758	$ 72,569 $	11/06/87 11/09/87 **10/21/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 25.4
IR000B 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 418,898	$ 0 $	11/06/87 / / **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0
IR-RTI 94-3(37)104	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,659,449	$ 0 $	11/06/87 / / **09/16/88	UNASSIGNED 0.0
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 0 $	11/06/87 / / **11/06/87	UNASSIGNED 0.0
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000		PORTABLE PAVERS, INC. $ 1,839,733	$ 0 $	12/07/87 / / ** / /	UNASSIGNED 0.0
SMP 2899(87) CRUSH & STOCKPILE GLENDIVE DIS SMP 2899(87)			D-K RENTALS AND CONTRACTING		12/07/87 / / **06/30/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 BY 06/30/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88

*** GLENDIVE DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CRUSH & STOCKPILE GLENDIVE	0.000		$ 242,132	$ 0 $		0.0		
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE DIS SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000		KONITZ CONTRACTING, INC. $ 280,748	$ 0 $	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
GLENDIVE DISTRICT TOTALS:			$ 55,962,898	$ 38,470,185 $		68.7		

*** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BHM 1020(10) MONTANA AVE. OVERPASS-BILLINGS	0.000	APPROACHES-MONT. AVE. OVERPASS IN BILLINGS	COP CONSTRUCTION CO. $ 2,312,023	$ 2,298,407 $	05/30/86 06/23/86 11/04/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		89.4
F 28-2(15)45 BEARTOOTH PASS - NORTH	1.049	SLIDE CORRECTION	SWAN AND SON CONST. CO. $ 733,105	$ 684,908 $	08/01/86 08/20/86 09/22/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		100.0
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,034,538	$ 2,869,502 $	11/06/86 02/03/87 **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 94.6		107.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,815,185	$ 3,545,289 $	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 92.9		85.1
F 61-3(2)85 3 MI.SOUTH OF FRED ROBINSON BR	0.250	SLIDE CORRECTION	WICKENS CONSTRUCTION, INC. $ 279,756	$ 301,488 $	04/03/87 06/03/87 11/11/87	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0		71.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,512,277	$ 3,440,899 $	04/03/87 05/05/87 11/03/87	F.P.M. LORAN, GERALD M. PHONE NO. 100.0		93.6
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 459,435	$ 433,647 $	05/04/87 05/13/87 11/20/87	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0		BY 09/01/87
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 207,818 $	06/05/87 07/29/87 **05/14/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 92.9		75.3
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,059,961	$ 2,414,537 $	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 59.5		45.7
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 100,546 $	08/04/87 09/08/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 40.4		43.3
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 221,049 $	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 91.6		60.0
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,192,003 $	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 97.6		67.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 0008(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 305,675	$ 73,116 $	08/05/87 09/25/87 **05/15/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 23.9		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 36,283 $	08/31/87 10/06/87 **08/19/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 10.8		29.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 20,031 $	08/31/87 / / **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 27.0		32.9
IR 90-8(101)427 HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,599,199	$ 573,782 $	10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 15.9		
IR 90-8(99)393	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,230,372	$ 4,982 $	11/06/87 / / **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 0.4		
IR 94-1(49)47 CUSTER INTERCHANGE EAST YELLOW	0.000		EMPIRE SAND AND GRAVEL CO.,INC $ 1,622,409	$ 6,571 $	11/06/87 / / **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 0.4		
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 83,110	$ 0 $	11/06/87 / / **06/15/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/87

DATE:01/14/88 *** BILLINGS DISTRICT *** PAGE NO:17

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000		SCOTT CONSTRUCTION $ 234,854	$ 0 $	12/07/87 / / ** / /	UNASSIGNED 0.0		
SMP 299(87) CRUSH & STOCKPILE BILLINGS DIS SMP 299(87) CRUSH & STOCKPILE BILLINGS	0.000		SALVESON CONST. CO. $ 228,000	$ 0 $	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
SMP 5499(87) CRUSH & STOCKPILE BILLINGS DIS SMP 5499(87) CRUSH & STOCKPILE BILLINGS	0.000		KONITZ CONTRACTING, INC. $ 145,600	$ 0 $	12/07/87 12/23/87 **06/30/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 0.0		BY 06/30/88
BILLINGS DISTRICT TOTALS:			$ 28,001,291	$ 18,424,857 $		65.8		
*** STATE WIDE ***								
F 000B(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623 $	03/10/87 07/27/87 10/01/87	UNASSIGNED 100.0		37.5
STATE WIDE TOTALS:			$ 61,000	$ 62,623 $		100.0		
*** ***								
*** STATE WIDE ***								
TOTALS FOR ALL PROJECTS:			$194,582,417	$123,301,938 $		100.0		